



AWH 4-WEEK LOOK AHEAD

11/7/2023

X	Day Work	NW	No Work
N	Night work	W	No Work - Weather
D/N	Day / Night Work	SX	Street Closure
P	Concrete Pour	T	Track Outage
P	Concrete Night Pour	D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV Cotton Belt Regional Rail D-B Project

October November December

SU M T W TH F SA SU M T W TH F SA SU M T W TH F SA SU M T W TH F SA SU

ITEM DESCRIPTION	Crew / Sub	Discipline	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3
Frontier to attach private service to new concrete pole at Volleyball	Frontier	Utilities																																				
Oncor Volleyball establish priv. serv. to concrete pole and remove existing	Oncor	Utilities																																				
Bridge #13 - Trinity																																						
Work Pad at Abutment 6	AWH / Bob	Civil				X	X	X	X																													
Drill Shafts (Abutments 1 & 6)	ATS	Structures						T	T	T				T	T	T	T					T	T	T	T											T	T	T
F/P/S Cap at Bent 2	Humberto	Structures																					X															
Install Crane Pad	AWH / Bob	Civil											X	X	X	X																						
F/P/S Abutment 1 Cap	Selvera	Structures																																				
F/P/S Abutment 1 Backwall	Selvera	Structures																																				
Set Beams	Lindamood	Structures																																				
Install Temp Shoring at Abutments	AWH	Walls																																				
RW-R2014 (BR#13 East Approach)																																						
Wall Excavation	Reyes Group	Walls																				X	X	X								X	X					
Subgrade Improvement	Reyes Group	Walls																					X										X	X				
FPS Level Pad	Reyes Group	Walls																																				
Install Panels	Reyes Group	Walls																																				
Backfill Panels	Reyes Group	Walls																																				
RW-L2031 (BR#14 West Approach)																																						
Temp shoring installation	AWH	Walls	X	X	X	X	X	X	X	X								X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
Recieve Panels	Reyes Group	Walls																X	X	X																		
Wall Excavation - 5 Day Shutdown	Reyes Group	Walls																																				
Subgrade Improvement - 5 Day Shutdown	Reyes Group	Walls																																				
FPS Level Pads - 5 Day Shutdown	Reyes Group	Walls																																				
Install Wall Underdrain - 5 Day Shutdown	Reyes Group	Walls																																				
Set & Backfill Wall Panels - 5 Day Shutdown	Reyes Group	Walls																																				
Backfill Front Face of Wall - 5 Day Shutdown	Reyes Group	Walls																																				
Bridge #14 - Elm Fork Trinity East																																						
Weld Pre-Cast Caps	Lindamood	Structures	X	X	X	X	X	X				X	X																									
P/S Abutment 11 Backwall	Selvera	Structures																																				
Finegrade for Rip Rap at Abutment 11	AWH / Bob	Civil																																				
F/P/S Rip Rap at Abutment 11	Selvera	Structures																																				
F/P/S Rip Rap at Abutment 1	Selvera	Structures																																				
Set Box Beams	Lindamood	Structures																																				
RW-L2041 (BR#14 East Approach)																																						
Temp shoring installation (9+75 - 13+75)	AWH	Walls	X																																			
Temp shoring Removal (STA 9+79 to 13+75)	AWH	Walls										X	X	X	X	X						X	X	X	X	X												
Install Panels	Reyes Group	Walls																																				
Backfill Panels	Reyes Group	Walls																																				
FPS Level Up	Reyes Group	Walls	X	X	P																																	
Wall Excavation & Install Improvement	Reyes Group	Walls			X																																	
Install Precast Coping	Reyes Group	Walls																																				
Wall Excavation - 5 Day Shutdown	Reyes Group	Walls																																				
Subgrade Improvement - 5 Day Shutdown	Reyes Group	Walls																																				
FPS Level Pads - 5 Day Shutdown	Reyes Group	Walls																																				
Install Wall Underdrain - 5 Day Shutdown	Reyes Group	Walls																																				
Set & Backfill Wall Panels - 5 Day Shutdown	Reyes Group	Walls																																				
Backfill Front Face of Wall - 5 Day Shutdown	Reyes Group	Walls																																				
Luna Rd to US-35E																																						
CP Luna																																						



AWH 4-WEEK LOOK AHEAD

11/7/2023

X	Day Work	NW	No Work
N	Night work	W	No Work - Weather
D/N	Day / Night Work	SX	Street Closure
P	Concrete Pour	T	Track Outage
P	Concrete Night Pour	D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV Cotton Belt Regional Rail D-B Project			October							November														December													
ITEM DESCRIPTION	Crew / Sub	Discipline	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA
Grade under Span 24 for Rip Rap	AWH / Barney	Civil															X	X	X	X	X	X															
Set Beams	Lindamood	Structures																																			
Drill Shafts	ATS	Structures																																			
Ret. Wall L&R2119 (West of Culvert 21)																																					
Excavate Wall & Subgrade Improvement	AWH	Civil																																			
Ret. Wall L&R2137 (East of Culvert 21)																																					
FPS CIP Coping	Slaton Bros	Walls	X	X	X	X	X			X	X	X	X																								
Betterment Wall BW2-4 (West of Perry Rd)																																					
Install Post	AWH/Rogelio	Walls															X	X																			
Install Panels	AWH/Rogelio	Walls																						X	X									X	X		
Install underdrain / Waterproofing Membrane Sta 2134+00 to 2139+50	AWH / Kevin	Civil																																			
SEGMENT 2-3 - W. Perry Rd. to East of Marsh Ln. (Sta. 2150+00 to 2292+00)																																					
Perry to Josey																																					
Construct No. 15 RH XO STW No. 32 SB Track	AWH	Track																																			
Place top ballast/TLR NB	AWH	Track	X	X	X	X				X	X	X	X																								
Cut Over - DGNO Josey Bridge	AWH	Track								T	T	T																									
Demo Existing DGNO Mainline - Sta 2155+00 to 2184+00	AWH/American Track crew #	Track								X			X	X	X																						
Construct Temp Crossing Perry Crossover	Fishel	Systems															X	X																			
Ex/Emb SB Sta 2155+00 to 2167+00	Lindamood	Civil															X	X	X	X	X			X	X	X						X	X	X	X		
Demo Existing Signals and House	HTI	Systems											X																								
Perry Crossing																																					
Handholes Northside of tracks between Broadway and Perry (2127+43 to 2136+00)	Fishel Handholes	Systems	W	X	X	X	X																														
Bridge #21.5 - Josey Bridge PH1																																					
Grind off Overspray	ASF1	Structures			X	X	X																														
Bridge #21.5 - Josey Bridge PH2																																					
Tying DS Cages	Toro Bravo	Structures										X	X	X	X		X	X	X	X	X																
Prep drill site	AWH / Barney	Civil																			X	X		X	X	X											
Drilled Shafts	ATS	Structures													X		X	P	X	P	X			P	X	P				X	P	X	P	X			
Josey Crossing																																					
Explorer grout abandon existing	Explorer	Utilities																																			
Josey to Kelly																																					
Install Geo Pile - North Side	AWH / Robert	Civil													X		X	X	X	X	X																
Finish slopes and re-spread topsoil SB 2190+00 to 2200+00	Lindamood	Civil	W	X	X	X	X	X																													
Josey Yard Tie-In NB Sta 2182+00 to 2184+00	Lindamood	Civil										X	X																								
Grading guideway SB Sta 2200+00 to 2213+00	Lindamood	Civil										X	X	X	X		X	X	X	X	X																
Install Geo/Fabric/Subballast SB Sta 2200+00 to 2208+00	Lindamood	Civil										X	X	X																							
Construct Temp Crossing Josey Crossover	Fishel	Systems													X		X	X	X																		
Grade and place rip rap Northside of tracks	AWH / Barney	Civil																						X	X	X						X					
Install Underdrain Sta 2186+75 to 2213+00	AWH / Kevin	Civil																																			
RW-L2179 (Josey Bridge - East Approach)																																					
Kelly to Marsh																																					
Grading guideway NB/SB Sta 2214+00 to 2250+00	Lindamood	Civil	W	X	X	X	X	X																													
Install Underdrain (Sta 2214+00 - 2240+00)	AWH / Kevin	Civil											X	X	X		X	X	X	X																	
Install Geo/Fabric/Subballast SB Sta 2200+00 to 2208+00	Lindamood	Civil										X	X	X	X		X	X	X	X	X																
Ex North Ditches Sta 2214+00 to 2250+00	Lindamood	Civil																																			
Culvert 2260+92 5X5 HW	Santa Clara / Rambo	Civil	W	X	P	X	X			X	X	X	X	X		X	X	X	X	X			X	X	X												
Line B-68-01 Thru 04 2264+00	Santa Clara / Rambo	Civil															T	T	T	T	X	X	X	X	X	X											
Ex/Emb IND Lead Sta 2259+00 to 2265+00	Lindamood	Civil																						X	X	X						X	X	X	X		



AWH 4-WEEK LOOK AHEAD

11/7/2023

X	Day Work	NW	No Work
N	Night work	W	No Work - Weather
D/N	Day / Night Work	SX	Street Closure
P	Concrete Pour	T	Track Outage
P	Concrete Night Pour	D	Delayed Activity

			October							November														December												
			SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU					
11	ITEM DESCRIPTION	Crew / Sub	Discipline																																	
406	Install Sub-Ballast IND Lead Sta 2259+00 to 2265+00	Lindamood	Civil																																	
407	Install BTM Ballast IND Lead Sta 2267+00 to 2283+00	Lindamood	Civil																																	
408	Re-spread topsoil / backfill ditches	Lindamood	Civil																																	
409	Install BTM Ballast IND Lead Sta 2259+00 to 2267+00	Lindamood	Civil																																	
410	Concrete Flume Sta 2267+25 to 2269+75	JB Pinnacle	Civil																																	
411	Slope Protection Rock Rip-Rap Sta 2260+00 to 2265+00	AWH / Barney	Civil																																	
412	MERCER YARD																																			
413	DWU Phase 2 Waterline Install, Test, Tie in and BF	Santa Clara	Utilities																																	
414	SEGMENT 2-4 - East of Marsh Ln. to DNT (Sta. 2292+00 to 3010+00)																																			
415	Marsh to Surveyor																																			
416	Marsh Ln Crossing																																			
417	Repair North Median Cables	HTI	Systems																																	
418	Remove Asphalt from Detour	AWH / Johnny	Civil																																	
419	Install and Finish Flexbase	AWH / Johnny	Civil																																	
420	FRP Median	Urban	Civil																																	
421	Reopen Inside Lanes	AWH MOT	Civil																																	