



AWH 4-WEEK LOOK AHEAD

11/7/2023

X	Day Work	NW	No Work
N	Night work	W	No Work - Weather
D/N	Day / Night Work	SX	Street Closure
P	Concrete Pour	T	Track Outage
P	Concrete Night Pour	D	Delayed Activity

			October							November														December														
			SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	
ITEM DESCRIPTION	Crew / Sub	Discipline	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3
Tie Bridge Deck Rebar	AWH / Benny	Civil																																				
FRP SB Lanes	Urban	Civil														X	P	X	P	X	P	X		P	X	P							X	X				
FRP DWU Facility Access	Urban	Civil	X	X	X	X	X			X	P	P	P	X																								
Install Road Base - Osage Plaza to Palencia	AWH / Benny	Civil											X	X	X	X																						
Walls																																						
RW-CL09500 Excavate & Install Subgrade Improvement	AWH / Benny	Civil																			X	X	X															
RW-CL09500 Excavate & Fine Grade for Adventure Landing Temp. Wall	AWH / Benny	Civil																				X		X	X	X												
RW-CL09500 Erect & Backfill MSE Wall Panels	Urban	Walls																															X	X	X			
RW-CL09850X Fine Grade for Temp. Wire Wall	AWH / Benny	Civil																																				
RW-CX10000 CL09850 CL0950 Excavate & Subgrade Improvement	AWH / Benny	Civil																																				
RW-CX10000 CL09850 CL0950 Erect & Backfill Panels	Urban	Walls																																				
RW-CL10300X Fine Grade for Temp. Wire Wall (North of Palencia)	AWH / Benny	Civil	W	X	X	X	X	X		X	X																											
RW-CL10300X Install and backfill Temp Wire Wall	AWH / Benny	Civil	W	X	X	X	X	X																														
RW-CX10050 CL10300 Excavate & Install Subgrade Improvement	AWH / Benny	Civil																																				
RW-CX10050 CL10300 Erect & Backfill Panels	Urban	Walls																																				