



# AWH 4-WEEK LOOK AHEAD

11/7/2023

- X Day Work
- N Night work
- D/N Day / Night Work
- P Concrete Pour
- P Concrete Night Pour
- NW No Work
- W No Work - Weather
- SX Street Closure
- T Track Outage
- D Delayed Activity

			October							November														December											
			SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU				
<b>Segment CB-3</b>																																			
<b>PGBT WBFR to Plano Pkwy</b>																																			
NTMWD 36" FM - Demo/Haul Off/Grade PGL for Bypass Piping Footprint																																			
<b>RW-L3445 &amp; R3446 (South of Plano Pkwy)</b>																																			
Pothole Utilities for R3446								X				X																							
Excavate & Install Subgrade Improvement																																			
FPS Level Pad																																			
Erect & Backfill Panels																																			
<b>Plano Pkwy to 10th Street</b>																																			
Oncor - Frontier Package 18b @ Plano Pkwy North				W	W	X	X	X			X	X	X	X	X																				
Oncor - Frontier Package 18b Plano Pkwy Temporary to TPSS																	X	X	X	X	X														
Oncor - Frontier Package 18b PGBT WBFR to 10 St.																	X	X	X	X	X			X	X	X									
10th to CityLine Station - Check on Walls																															X	X	X		
<b>RW-L3467 ( South of 10th Street)</b>																																			
<b>BR#38P Plano Parkway Ped Bridge</b>																																			
FPS Caps Bent 5				X																															
Lane Closures for Bent 5				X																															
FPS Abutment 8																																			
Offload and Shake Out Ped Bridge Steel																															X	X	X	X	X
Asemble Ped Bridge																																			
<b>BR#38 Plano Parkway Bridge</b>																																			
FPS Caps Bent 5				X																															
FPS Columns 12-19				P	P	P	P	P																											
FPS Caps 12-19																															P	X	X	P	X
<b>RW T R19</b>																																			
Excavate for Ret Wall T_R19																																			
FPS Level Pads																																			
Erect and Backfill Panels																															X	X	X	X	X
Coping Installation																															X	X	X	X	X
<b>10th Street Crossing</b>																																			
Excavate/Embank Roadway																																			
Install Flexbase																																			
Sawcut/Demo/Remove Roadway																																			
FRP Roadway																																			
Excavate/Embank Track Crossing/temp Asphalt																																			
Open to Traffic																																			
Relocate Oncor/Frontier Pole Northwest Intersection Quadrant 10th St																																			
Install Pipe																																			
Stripe Roadway																																			
<b>10th Street to K Ave</b>																																			
LINE MUNI_A_06 (3475) 42" Pipe HW																																			
<b>CP 12th St / K Ave</b>																																			
<b>12TH St Aerial Station</b>																																			
Casting for Precast Panels				W	P	P	P	P			P	P	P	P	P		P	P	P	P	P		P	P	P		P	P	P	P					
Demo Existing Parapet Using Single Redline Track Closures																	N	N	N	N	N	N		N	N	N		N	N	N	N				
Core for Tie Rods				X	X	X	X	X			X	X	X	X	X		X	X	X	X	X														
FPS Cross Beams				W	X	P	X	P		P	X	P	X	P	X		P	X	P	X	P		X	P	X		X	P	X	P	X				
Install PMD																	X	X	X	X	X		X	X	X		X	X	X	X					



