



AWH 4-WEEK LOOK AHEAD

1/23/2024

- X Day Work
- N Night work
- D/N Day / Night Work
- P Concrete Pour
- P Concrete Night Pour
- NW No Work
- W No Work - Weather
- SX Street Closure
- T Track Outage
- D Delayed Activity

			January							February																					
ITEM DESCRIPTION	Crew / Sub	Discipline	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	
297	Install Sub-Ballast NB Sta 2089+00 to 2098+00	4K Civil											X	X	X	X				X	X	X									
298	Install slope protection rip-rap	4K Civil																		X	X	X	X								
299	Site prep and potholes for BNSF Main Sta 7+00 to 10+00	AWH / Robert Civil																						X	X	X	X	X			
RW-L2080 (BR #17 East Approach)																															
301	Receive Panels	Reyes Group Walls		X	X	X	X	X		W	W	X	X	X																	
302	Install Temp Shoring	AWH Walls	W	W	X	X	X	X	X	W	W	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X		
303	Wall Excavation - 5 Day Shutdown	Reyes Group Walls																													
304	Subgrade Improvement - 5 Day Shutdown	Reyes Group Walls																													
305	FPS Level Pads - 5 Day Shutdown	Reyes Group Walls																													
306	Install Wall Underdrain - 5 Day Shutdown	Reyes Group Walls																													
307	Set & Backfill Wall Panels - 5 Day Shutdown	Reyes Group Walls																													
308	Backfill Front Face of Wall - 5 Day Shutdown	Reyes Group Walls																													
309	FPS Level Up	Reyes Group Walls																													
310	Install Precast Coping	Reyes Group Walls																													
W College Street																															
312	Setup MOT	AWH MOT	W	W	X																										
313	Demo Roadway and Sidewalk	Laughley Civil	W	W	X	X	X	X	X	X	X																				
314	Relocate Existing Inlet	Laughley Civil								X	X	X	X																		
315	FRP Roadway and Curblines	Laughley Civil											X	X	X	X	X	X	X	X											
Broadway St																															
317	Waterline Casing W2-7	Santa Clara Civil														X	X	X	X	X	X	X	X	X	X	X	X	X	X		
318	Site Walk	AWH Civil														X															
319	MOT Phase 1 - NB Closure	AWH MOT																					X								
320	Demo Roadway	Lindamood Civil																					X	X	X	X					
321	Install subballast, ballast, underdrain	AWH / Johnny Civil																								X	X				
322	Track Install - Full Closure	AWH / Johnny Civil / Track																											SX SX		
Downtown Carrollton Station																															
Carrollton Station Ped Bridge																															
325	Tying Drill Shaft Cages	Toro Bravo Structures								X	X																				
326	Drilled Shafts	ATS Structures											X	P	P	P															
327	FPS Columns	Selvera Structures																					X	X	P	X	P				
Northbound Platform																															
329	Trunk Line Excavation/Conduit Install (north side grade beam)	DES Stations																					X	X	X	X	X				
330	Lightning Protection Tails (south side grade beam)	DES/Bonded Stations					X	X																							
331	Excavate Grade Beam (excluding ramps - south side grade beam)	Reyes Stations	W	W	X	X	X																								
332	Grade Beam Rebar (excluding ramps - south side)	Reyes Stations			X	X	X																								
333	Form and Pour (excluding ramps - south side)	Reyes Stations					X	X		W	W	W	X	X		X	P	X													
334	Backfill/Remove K-Rail (south side of NB platform)	Reyes Stations																	X	X	X										
335	Trunk Line Excavation/Conduit Install (south side grade beam)	DES Stations														X	X	X	X	X	X		X	X	X	X	X				
336	Lightning Protection Ground Loop (south side)	DES/Bonded Stations																					X	X	X	X	X				
337	Install Columns/Horizontal Steel/Weld	GST Stations														X	X	X	X	X			X	X	X	X	X				
Southbound Platform																															
339	Install Roofing	Castro Roofing Stations											X	X	X	X	X	X	X	X	X	X									
Station Sitework																															
341	Install Water Line	Dowager Civil	W	W	X	X	X			W	W	X	X	X	X																
Betterment Wall BW2-3																															
Old Mercer																															
344	Install WW2-13	Renaissance Civil														X	X	X	X	X		X	X	X	X	X					
345	WW2-13 Manholes	Renaissance Civil	W	W	X	X	X			W	W	P	X	X		X	X	X	X	X		X	X	X	X	X					
Denton Drive Crossing																															
347	Line B33A and 3x5 Carrollton Heights potholing	Dowager Civil														SX	SX											SX SX			
Ret. Wall L&R2119 (West of Culvert 21)																															
349	Excavate Wall & Subgrade Improvement	AWH / Barney Civil	W	W	X	X	X			X	X	X	X																		

