



AWH 4-WEEK LOOK AHEAD

4/9/2024

X	Day Work	NW	No Work
N	Night work	W	No Work - Weather
D/N	Day / Night Work	SX	Street Closure
P	Concrete Pour	T	Track Outage
P	Concrete Night Pour	D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV Cotton Belt Regional Rail D-B Project				Mar							April														May														
ITEM DESCRIPTION	Discipline	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU		
Segment CB-1																																							
SEGMENT 1-1 - DFW Airport to DFW N Station (Sta. 910+00 to 1013+50)																																							
Terminal B to N. Employee Rd																																							
Distribute Rail NB Sta 911+00 to 941+50	AWH / Beto									X																													
Distribute Ties NB Sta 911+00 to 941+50	AWH / Beto										X	X	X	X	X																								
Construct NB STA 911+00 to 941+50	AWH / Beto															X	X	X	X	X	X																		
Place Top Ballast/TLR NB STA 911+00 to 941+50	AWH / Ed																							X	X	X	X	X											
N. Employee Rd																																							
Track Install - Full Closure	AWH											SX																											
Install Asphalt	AWH / Johnny										X	X																											
Install island wires	HTI										X																												
Install island testing	HTI										X																												
N. Employee Rd to SH114																																							
Distribute Ties NB Sta 942+60 to 955+43	AWH		X	X	X																																		
Construct NB STA 942+60 to 955+43	AWH				X	X																																	
Place Top Ballast - TLR Sta 942+60 to 955+43	AWH						X	X		X																													
SH114 to N. of DFW North																																							
Construct DFW N Connector Sta 1005+86 to 1015+00	AWH		X	X																																			
Place Top Ballast/TLR Sta 1005+86 to 1015+00	AWH / Ed				X	X	X	X																															
DFW North Station																																							
Center Platform																																							
Install ACM Panels to Canopies	Auzmet															X	X	X	X	X			X	X	X	X	X							X	X	X	X		
Install GFRCs (warning strips)	AWH / Rodrigo																																			X	X	X	
Station Sitework																																							
Sidewalk Planter Demo and FRP Planter	Five Star																							X	X	X	X	X											
Sidewalk Ped Crossing Extension (south)	Reyes																						X	X	X	X	P	X											
Sidewalk Ped Crossing Extension (north)	Reyes																												X	X	X	P	X						
Set UPS	DES																				X																		
Fix Underdrain cleanouts	AWH / Jake														X																								
CP Center Bridge / CP West Bridge																																							
SEGMENT 1-2 - DFW N Station to CB Mainline Connection (Sta. 1013+50 to 1051+00)																																							
Place Top Ballast/TLR STA 1015+00 to 1030+00	AWH / Ed				X	X	X	X																															
DFW North to 121	Fishel Manhole																							X	X	X	X	X	X										
Chesapeake Gas Access																																							
Base for Chesapeake Access Road	AWH / Johnny									X	X	X	X	X																									
Chain and Bollards	AWH / Bob									X	W	X	X																										
TLR & Install Timber Panels Chesapeake Access Road	AWH			X	X	X	X	X																															
CP Airport																																							
SEGMENT 1-3 - CB Mainline Connection to East of Freeport (Sta. 1051+00 - 1175+00)																																							
West of Cottonwood Creek Culvert to SH-121																																							
Cottonwood Creek Culvert Phase 1	Santa Clara		X	X	X	X	X	X		X	W	X	X																										
Cottonwood Creek Culvert Phase 1 Headwalls	Rambo												X	X	X		X	X	X	X	X	X		X	X	X	X	X	X	X	X	X	X	X	X	X	X		
Unnamed Creek Excavation and install	Santa Clara													X	X		X	X	X	X																			
Unnamed Creek Culvert Phase 2 Headwalls	Rambo																		X	X	X	X		X	X	X	X	X	X	X	X	X	X	X	X	X	X		
SH-121 to US-635																																							
Ex/Emb NB Sta 1103+00 to 1114+00	4K		X	W	X	X																																	
Install underdrain NB 1070+00 to 1079+00, Place slope protection rock	Dowager					X	X			X	X	X	X																										
Place Sub-Ballast 1103+00 to 1114+00	4K															X	X	X	X	X																			
121 - Rework	Team Fishel					X																																	
US-635 to Royal Ln																																							



AWH 4-WEEK LOOK AHEAD

4/9/2024

- X Day Work
- N Night work
- D Day / Night Work
- P Concrete Pour
- P Concrete Night Pour
- NW No Work
- W No Work - Weather
- SX Street Closure
- T Track Outage
- D Delayed Activity

			Mar							April														May							
			SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU
11	ITEM DESCRIPTION																														
62	A-13a-01 Modifications per dRFI 0401	Dowager	Utilities	X	X	X	X	P	X	X	X	P	X																		
63	Ex/Emb NB Sta 1118+00 to 1133+00	4K	Civil	X	W	X	X																								
64	Place Sub Ballast NB Sta 1118+00 to 1133+00	4K	Civil					X	X	X	X																				
65	Hydroseed Ditches	4K	Civil									X	X																		
66	Place BTM Ballast NB Sta 1118+00 to 1133+00	4K	Civil										X	X	X																
67	Ex/Emb NB Sta 1114+00 to 1118+00 including Dead Track	4K	Civil															X	X	X	X	X	X								
68	EX for Conc. ditches and flumes	4K	Civil																					X	X	X	X	X	X	X	
69	4' Concrete Flume (STA 1118+50 - 1122+51)	JB Pinnacle	Civil															X	X	X	X	X	X		X	X	X	X	X	X	
70	Concrete lined ditch Sta 1114+14 to 1117+96	JB Pinnacle	Civil																												
71	DPS Access Rd.																														
72	Bridge #5 - 635 Crash Walls																														
73	Point and Patch Crash Walls	URBAN	Structures									X	X																		
74	CP LBJ																														
75	Wiring	HTI	Systems	X	X	X	X	X	X	X	X	X	X	X	X	X															