



AWH 4-WEEK LOOK AHEAD

1/23/2024

- X Day Work
- N Night work
- D/N Day / Night Work
- P Concrete Pour
- P Concrete Night Pour
- NW No Work
- W No Work - Weather
- SX Street Closure
- T Track Outage
- D Delayed Activity

			January							February																				
ITEM DESCRIPTION	Crew / Sub	Discipline	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA
532	Embank from Preston Green Ped Bridge to Hillcrest	Lindamood Civil																												
533	Davenport East to Hillcrest	Fishel Bores Systems																						X	X					
534	Davenport East RD CONSTRUCTION																													
535	FRP Sidewalk	Urban Civil																												
536	Finegrade curb to sidewalk	AWH / Heath Civil																												
537	BR#28 Osage #1																													
538	Set 5XB40 Beams	Lindamood Structures					X	X																						
539	Install 5XB40 Lateral Restraints	Lindamood Structures								W	W	X	X	X									X	X	X	X				
540	Betterment Wall 3-19 (Between Davenport E and Osage #2)																													
541	Drill & Set Anchor Bolts for Foundations	AWH/Arturo Walls																					P		P					
542	Noise Wall NW12 (Between Davenport E and Osage #2)																													
543	Drill & Set Anchor Bolts for Foundations	AWH/Arturo Walls	W	W	W	P	W			W	W	P	P	P																
544	Betterment Wall 3-17 (Between Davenport E and Osage #2)																													
545	Betterment Wall 3-20 (Between Davenport E and Osage #2)																													
546	Noise Wall NW13 (Between Davenport E and Osage #2)																													
547	Noise Wall NW14 (Between Osage #2 and Hillcrest Rd)																													
548	Drill & Anchor Bolts for Foundations	AWH/Rogelio Walls																					P	P	P	P				
549	FPS Drill Shaft Extentions	AWH/Rogelio Walls																												
550	RW-L3149 & RW-R3145 - (Osage #2 West Approach)																													
551	Place Sloped Paving	Oscar O. Walls																												
552	Retaining Wall L3151 (East of OSAGE #2)																													
553	F/S Level Pad	Slaton Bros Walls	W	W						W	W	X	X																	
554	Erect and Backfill Panels	Slaton Bros Walls										X	X		X	X	X	X	X											
555	Install Precast Coping	Slaton Bros Walls													X	X														
556	FPS CIP Coping	Slaton Bros Walls													X	X														
557	Installing Handrail	Slaton Bros Walls													X	X														
558	BR#29 Osage #2																													
559	Prep Access for Soundwall Beam Installation	AWH / Randy Civil	W	W	X																									
560	Deliver/Set 5XB40 Beams	Lindamood Structures					X																							
561	Install 5XB40 Lateral Restraints	Lindamood Structures																												
562	BR#29P Preston Green Pedestrian Bridge																													
563	FPS Abut 4 Approach	Urban Structures																												
564	Address Punchlist Items	Urban Structures					X	X																						
565	Install PR-11 Railing on Abut 1 Approach	Urban Structures																												
566	RW T L3160 (Hillcrest West Approach)																													
567	Receive Panels & Straps	Urban Walls								W	W	W	X	X																
568	Excavate for Ret Wall T_L3160	Urban Walls													X	X	X	X	X											
569	FPS Level Pads	Urban Walls																		X	X	X	X							
570	Erect and Backfill Panels	Urban Walls													X	X	X	X	X											
571	Coping Installation	Urban Walls													X	X	X	X	X											
572	Installing Handrail	Urban Walls													X	X	X	X	X											
573	RW T L3164 (Hillcrest West Approach)																													
574	Receive Panels & Straps	Urban Walls								W	W	W	X	X																
575	Excavate for Ret Wall T_L3164	Urban Walls													X	X	X	X	X											
576	FPS Level Pads	Urban Walls																		X	X	X	X							
577	Erect and Backfill Panels	Urban Walls													X	X	X	X	X											
578	Coping Installation	Urban Walls													X	X	X	X	X											
579	SEGMENT 3-2A - W. of Hillcrest to W. of Waterview Pkwy (Sta. 3157+00 to 3247+00)																													
580	West of Hillcrest Road to McCallum Blvd																													
581	Hillcrest to Preston	PCS - Self Perform Systems																		X	X	X	X	X						
582	Hillcrest Road Construction																													
583	Inlet H-3/H-3A Backfill	Renaissance Civil	W	X	X	X	X			W	W	X	X																	
584	Inlet H-4A	Renaissance Civil	W	X	X	X	X																							
585	Restore Pavement At McMcallum Drainage	Urban Civil	W	X	X	P																								



AWH 4-WEEK LOOK AHEAD

1/23/2024

- X Day Work
- N Night work
- D/N Day / Night Work
- P Concrete Pour
- P Concrete Night Pour
- NW No Work
- W No Work - Weather
- SX Street Closure
- T Track Outage
- D Delayed Activity

			January							February																				
			SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA
586	Open McCallum Blvd	MOT																												
587	Patch Inlet and Build Asphalt Curb At Inlet M-2	Civil																												
588	Hillcrest Full Closure	MOT																												
589	Dig Out Roadway	Civil																												
590	Install Temporary Lighting	Utilities																												
591	Remove Median Lighting	Utilities																												
592	Install Asphalt For Temp Sidewalk	Civil																												
593	Hillcrest Retaining Walls																													
594	HCR1000 Pile Cap	Structures																												
595	Drill and Install HCR1000 Pile	Structures																												
596	Install HCR1000 402 Railing	Structures																												
597	Ex. / Fine Grade CIP Walls	Civil																												
598	HCR2000 CIP Wall Footing S Side	Structures																												
599	HCR2000 CIP Sidewalk Wall S Side	Structures																												
600	HCR2000 S CIP Wall C221	Structures																												
601	Backfill CIP Walls For Sidewalk	Civil																												
602	Oncor Bracket Spectrum reattach and down guy	Utilities																												
603	Weld Studs To H-Piles	Structures																												
604	Spray Wall Shotcrete	Structures																												
605	Install Wall Lighting	Utilities																												
606	BR29A Hillcrest Track and Pedestrian Bridge																													
607	Track Approach Slab	Structures																												
608	Hillcrest Pump Station																													
609	Spray Curtain Walls	Structures																												
610	Demo Remaining Pavement and Clean Up	Civil																												
611	Electrical Power To Pump Station	Utilities																												
612	McCallum Road Construction																													
613	Grade Sidewalks	Civil																												
614	FRP Sidewalk	Civil																												
615	Mccallum to Hillcrest Stopping Point	Systems																												
616	McCallum Blvd to Meandering Way																													
617	Mccallum to Dickerson	Systems																												
618	Install Geo / Subballast	Civil																												
619	Grade North Ditch	Civil																												
620	Install TDA Underdrain Outfall	Civil																												
621	MEANDERING WAY CONSTRUCTION																													
622	Meandering Way to Dickerson Road																													
623	Install Bottom Ballast	Civil																												
624	Dickerson Road CONSTRUCTION																													
625	Dickerson Road to Coit Road																													
626	Concrete Ditch (3198+00 - 3202+00)	Civil																												
627	West of Coit to Dickerson - Bore (3195+08 to 3209+57)	Systems																												
628	Install Underdrain Ballast Wall 3195	Civil																												
629	Coit Road to Waterview Pkwy																													
630	Grading ditches and Respreading top soil	Civil																												
631	Concrete Ditch (3220+10- 3226+00)	Civil																												
632	Betterment Wall BW3-32 (East of Coit)																													
633	Ballast Wall L3231 & L3242																													
634	FPS Wall	Walls																												
635	Trenching	Walls																												
636	Coit Rd Construction Phase 1A																													
637	Drainage																													
638	21" RCP - DLB Across Adventure Landing - Extend past Entrance	Civil																												
639	72" RCP - Completion after WL Tie-In	Civil																												



AWH 4-WEEK LOOK AHEAD

1/23/2024

- X Day Work
- N Night work
- D/N Day / Night Work
- P Concrete Pour
- P Concrete Night Pour
- NW No Work
- W No Work - Weather
- SX Street Closure
- T Track Outage
- D Delayed Activity

			January																												February													
			SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU						
11	ITEM DESCRIPTION		Crew / Sub		Discipline																																							
640	21" RCP - North of Abutment 1		Ren-Con		Civil			W	X	X	X	X	X																															
641	36" RCP - South of Junction Box		Ren-Con		Civil			W	X	X	X	X	X																															
642	Remove Existing 72" RCP		Ren-Con		Civil						X	X	X		X	X	X	X	X	X																								
643	Coit Road Construction Phase 1																																											
644	Southern Limit to Adventure Landing; Roadway Embankment		AWH / Benny		Civil																																X	X	X	X	X			
645	Southern Limit to Adventure Landing; Install Road Base		AWH / Benny		Civil																																							
646	Walls																																											
647	Soils Nails and Shotcrete between Abutment 1 and Abutment 2 adjacent to existing Coit		Oscar O.		Walls																				X	X	X	X	X															
648	MSE Wall CL09500; Excavate/Backfill Subgrade Improvement		AWH / Benny		Civil			W	X	X	X	X																																
649	MSE Wall CL09500; FPS Level Pad & Install Underdrain		Urban		Walls									W	W	X	X	X						X	X																			
650	MSE Wall CL09500; Install Wall Panels		Urban		Walls																					X	X																	
651	Install Temporary Wall at CL of Adventure Landing Driveway		Urban		Walls																				X	X	X	X																
652	MSE Wall CL09500; Backfill MSE Wall		Urban		Walls																				X	X	X																	
653	Install Level-Up/Precast Coping		Urban		Walls																				X		X	X																
654	F/P/S Moment Slab/CIP Coping		Urban		Walls																							X	X	X	P													
655	FRP Adventure Landing		Urban		Walls																																	X	P	X	P	X	P	
656	MSE Wall CL10300, CX10050, CL10050; Excavate/Backfill Subgrade Improvement		AWH / Benny		Civil					X	X	X	X		W	W	X	X	X						X	X	X	X	X	X														
657	MSE Wall CL10300, CX10050, CL10050; FPS Level Pad & Install Underdrain		Urban		Walls																																			X	X	X	X	
658	MSE Wall CL09850, CX10000, CL0950; Excavate/Backfill Subgrade Improvement		AWH / Benny		Civil																																			X	X	X	X	