



AWH 4-WEEK LOOK AHEAD

1/23/2024

X	Day Work	NW	No Work
N	Night work	W	No Work - Weather
D/N	Day / Night Work	SX	Street Closure
P	Concrete Pour	T	Track Outage
P	Concrete Night Pour	D	Delayed Activity

			January														February																					
			SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU
11	ITEM DESCRIPTION	Crew / Sub	Discipline																																			
813	Install PMD	AWH	Structures																																			
814	Install GFRC Warning Strips	Rodrigo	Stations																																			
815	Tie Bottom Mat Bridge Deck Steel	Toro Bravo	Structures																																			
816	Install Conduit Within CIP Deck	DES	Structures																																			
817	FPS Crossing Panel Pedestals	Rolando	Structures																																			
818	Sawcut and Demo West Side	Rolando	Structures																																			
819	SEGMENT 3-5 - K Ave. to E. Shiloh Rd (Sta. 3481+00 to 3603+00)																																					
820	K Ave to Municipal Ave																																					
821	K Ave Crossing																																					
822	12TH ST AT GRADE																																					
823	NB Platform																																					
824	Rough-in Canopy Lighting NB - West Canopy	DES	Stations																																			
825	Rough-in Canopy Lighting NB - East Canopy	DES	Stations																																			
826	Measure for ACM Panel Fabrication	Auzmet	Stations																																			
827	SB Platform																																					
828	Rough-in Canopy Lighting SB - West Canopy	DES	Stations																																			
829	Rough-in Canopy Lighting SB - East Canopy	DES	Stations																																			
830	Measure for ACM Panel Fabrication	Auzmet	Stations																																			
831	Install Framing for ACM Panels	Auzmet	Stations																																			
832	Install ACM Panels	Auzmet	Stations																																			
833	Station Sitework																																					
834	Install UG Conduit for Power to Enclosure	DES	Stations																																			
835	Set Light Poles	DES	Stations																																			
836	Municipal Crossing																																					
837	Cutover Testing	HTI	Systems																																			
838	E. Lock 589.46																																					
839	Dig in Cable	HTI	Systems																																			
840	Wiring	HTI	Systems																																			
841	Install Case	HTI	Systems																																			
842	Municipal Ave to Jupiter Rd																																					
843	Place Walkway Ballast Industry 1-E / 1-W	AWH	Track																																			
844	N Ave Crossing																																					
845	Cutover Testing	HTI	Systems																																			
846	FRP North Header	Urban	Civil																																			
847	Sawcut/Demo Roadway	Lindamood	Civil																																			
848	Embank Roadway	AWH / Heath	Civil																																			
849	Install Asphalt	AWH	Civil																																			
850	Open To Traffic	AWH	MOT																																			
851	install subballast / ballast industry and SB	AWH / Heath	Civil																																			
852	Construct Indsutry track 1W, Install Industry Crossing	AWH	Track																																			
853	Construct SB Track Sta 3490+00 to 3497+00	AWH	Track																																			
854	E. Lock 588.92																																					
855	Install House	HTI	Systems																																			
856	Relocate Meter Pole	HTI	Systems																																			
857	Install Cable	HTI	Systems																																			
858	Wiring	HTI	Systems																																			
859	Jupiter Crossing																																					
860	Saw and Seal	Urban	Civil																																			
861	Oncor/Spectrum relocation Jupiter.	Oncor	Utilities																																			
862	Spectrum relocation Jupiter.	Oncor	Utilities																																			
863	Install Cantilever Foundation NW Quad	HTI	Systems																																			
864	Install Cantilever	HTI	Systems																																			
865	Walk out Shunts	HTI	Systems																																			
866	Jupiter Ped Bridge																																					

