





# AWH 4-WEEK LOOK AHEAD

TODAY 8/9/2022

- X Day Work
- N Night work
- D/N Day / Night Work
- P Concrete Pour
- P Concrete Night Pour
- NW No Work
- W No Work - Weather
- SX Street Closure
- T Track Outage
- D Delayed Activity

			August																												September						
			M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU							
ITEM DESCRIPTION			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4
354	F/P/S Ballast Wall (RW-R/L 3426)	AWH / Omar	Walls	P	X																																
<b>CITYLINE/BUSH STATION</b>																																					
<b>Northbound Platform</b>																																					
357	Weld out Canopy Downspouts	GST	Stations														X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
358	Install Metal Decking	GST	Stations														X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
359	Install Plywood for standing seam roofing	GST/TX Roofing	Stations																																		
360	Install standing seam Metal Roof	GST/TX Roofing	Stations																																		
361	Install Platform Sign Band/Light Gauge Framing	Specified Art/Done Right	Stations																					X	X	X	X	X									
362	Install Electrical Conduit for Canopies	DES	Stations																																		
363	Install Track Underdrain	AWH / Stone	Civil																																		
<b>Southbound Platform</b>																																					
365	Install Metal Decking	GST	Stations	X	X	X	X	X									X	X	X	X	X																
366	Install Plywood for standing seam roofing	GST/TX Roofing	Stations																																		
367	Install standing seam Metal Roof	GST/TX Roofing	Stations																																		
368	Install Electrical Conduit for Canopies	DES	Stations																																		
<b>Station Sitework</b>																																					
370	Fine Grade for Electrical Yard Pad	Reyes	Stations																																		
371	Form/Rebar for Electrical Yard Pad	Reyes	Stations																																		
372	Pour Electrical Yard Pad	Reyes	Stations																																		
373	Install Electrical Ductbank South of Station Platform	DES	Stations																																		
<b>Concourse Area</b>																																					
375	Excavate for Arch Foundations	Specified Art	Stations		X	X																															
376	Form & Rebar Arch Foundations	Specified Art	Stations				X	X									X	X	X	X	X																
377	Pour Arch Foundations	Specified Art	Stations																					X	X	X	X	X									