AWH 4-WEEK LOOK AHEAD

11/7/2023

X	Day Work
N	Night work
D/N	Day / Night Work
P	Concrete Pour
	Concrete Night Pour
NW	No Work
W	No Work - Weather
SX	Street Closure
T	Track Outage
D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

ITEM DESCRIPTION	Crew / Sub	Discipline	Oct 29 SU	30 M	31 T	1 W	2 TH	3 F	4 SA	5 SU	6 M	7 T	8 W	9 TH	10 F	11 SA	12 SU	13 M	14 T	15 W	16 TH	17 F	18 SA	19 SU	20 M	21 T	22 W	23 TH	24 F	25 SA	26 SU	27 M	28 T	29 W	30 TH	Dec 1 F	2 SA	3 SU
Segment CB-1																																					
Royal Ln to Freeport Pkwy																																					
Freeport																																					
Set MOT Phase 1	AWH	MOT																																			
Pipe Removal	AWH / Johnny	Civil																																			
Grade Roadway	AWH / Johnny	Civil																																			
F/R/P Roadway	Urban	Civil																																			
Freeport Pkwy to S. Coppell Rd																																					
S. Coppell Rd																																					
W1-6 (Sta.1186)	Santa Clara / Rambo	Civil																																			
SEGMENT 1-4 - East of Freeport to West of MacArthur Blvd. (Sta. 1175+00 - 1336+00)																																					
Southwestern Blvd to S. Beltline Rd																																					
24" Waterline Casing	Santa Clara	Civil																																			
Install Geo/Fab/Sub-Ballast NB/SB Sta 1203+00 to 1225+00	4K	Civil						X	X		X	X																									
Wreck out Spectrum and Fiberlight at Southwestern Blvd	Future	Utilities			X	X	X	X																													
F/P/S Concrete Ditch (1210+75-1217+33, 1217+81-1219 NB)	JB Pinnacle	Civil		W	W	X	P	X			P	X	P	X																							
Bridge #6 - Grapevine Creek Arch Bridge																																					
Bridge #7 - Belt Line Bridge																																					
Install Pipe Handrail	Selvera	Structures																																			
Bridge #8 - Freight Island Bridge																																					
Access Road	AWH / Barney	Civil		X	X	X	X	X			X	X																									
Drilled Shafts	ATS	Structures																																	X	P	P	T	T	T	
S. Beltline Rd to E. Beltline Rd																																					
Ex/Emb NB/SB Sta 1234+00 to 1246+00	4K	Civil		W	X	X	X	X			X	X	X	X	X			X	X	X	X	X																
Ex/Emb NB/SB Sta 1276+00 to 1280+00	4K	Civil																X	X	X	X	X			X	X	X										
Install Sub-Ballast NB/SB Sta 1276+00 to 1280+00	4K	Civil																																	X	X	X	X	X		
Cypress Waters Station																																					
Center Platform																																					
Install Plywood to Canopy	Auzmet	Stations		X	X	X	X	X			X	X	X	X	X																							
Waterproofing Canopy	Auzmet	Stations																X	X	X	X	X			X	X	X										
Layout for Lighting	Auzmet	Stations																																	X	X	X	X	X		
Install Roofing	Castro Roofing	Stations																X	X	X	X	X															
Platform Pylons																																					
Station Sitework																																					
Hydromulch Retension Pond	USA	Stations											X																								
Haul off Concrete Rubble	4K	Stations						X			X																										
Cypress Waters Parking Lot																																					
Install Manhole MH-02, misc backfill at other inlets	4K	Stations									X	X	X	X	X																						
Lime Installation	4K	Stations				X	X	X			X	X																									
East Entry Paving/Bus lane	Reyes	Stations											X	X	X			P	X	X	P	X			X												
Belt line Rd																																					
Stripe Median	Stripe-A-Zone	Stations																																			
Light Poles Relocation in Median	Durable	Stations																																			
E Beltline to Moore Rd																																					
Ex/Emb NB Sta 1284+00 to 1288+50	4K	Civil																							X	X	X								X	X	X	X	X		
Culvert Sta. 1286+10 3-42" / HW	Santa Clara / Rambo	Civil																			T	T	T	T	T														
Moore Rd																																					

AWH 4-WEEK LOOK AHEAD

11/7/2023

Legend:
- X — Day Work
- N — Night work
- D/N — Day / Night Work
- P — Concrete Pour
- P — Concrete Night Pour
- NW — No Work
- W — No Work - Weather
- SX — Street Closure
- T — Track Outage
- D — Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

ITEM DESCRIPTION	Crew / Sub	Discipline	SU 29	M 30	T 31	W 1	TH 2	F 3	SA 4	SU 5	M 6	T 7	W 8	TH 9	F 10	SA 11	SU 12	M 13	T 14	W 15	TH 16	F 17	SA 18	SU 19	M 20	T 21	W 22	TH 23	F 24	SA 25	SU 26	M 27	T 28	W 29	TH 30	F 1	SA 2	SU 3
			October			November																													December		
Install Cable	HTI	Systems	X	X																																		
Install NW foundations	HTI	Systems										X	X																									
Wire House and Gates	HTI	Systems			X	X	X	X	X	X	X	X	X	X	X	X	X																					
PreTesting	HTI	Systems															X	X	X	X	X																	
Demo Signals	HTI	Systems																				X	X															
In Service Testing	HTI	Systems																					X	X														
Boring for preemption	Durable	Civil									X	X																										
Site Walk	AWH	Civil			X																																	
MOT Phase 1	AWH	MOT											X																									
Sawcut / Demo Roadway	Lindamood	Civil												X	X	X																						
Drainage Demo NB	Santa Clara	Civil																X																				
Grade Roadway	AWH / Johnny	Civil																X	X	X																		
Install Flexbase	AWH / Johnny	Civil																			X	X	X															
Finish Flexbase	AWH / Johnny	Civil																					X															
FRP Roadway	Urban	Civil																							X	P	X					X	X	X				
Install Temp Asphalt	AWH / Johnny	Civil																																	X			
MOT Phase 2	AWH	MOT																																		X		
Sawcut / Demo Roadway	Lindamood	Civil																																			X	
Moore Rd to Mockingbird																																						
Ex/Emb NB Sta 1289+00 to 1308+00	4K	Civil		W	X	X	X	X	X		X	X	X	X	X																							
Install Geo/Fab/Sub-Ballast NB Sta 1298+00 to 1308+00	4K	Civil																X	X	X	X	X																
F/P/S Concrete Ditch Sta 1291+50 to 1297+50	JB Pinnacle	Civil																														X	X	X	X	X		
Culvert Sta. 1296+02 3-36" & HW	Santa Clara / Rambo	Civil		W	P	X	X	X			X		X																									
Bridge #10 - Grapevine Creek Bridge																																						
Set Pre-Cast Caps	Lindamood	Structures											X																									
Weld Cross Bracing @ Bent 4	Lindamood	Structures											X																									
Weld Pre-Cast Caps	Lindamood	Structures												X	X			X	X																			
F/P/S Rip rap at Abutment 1	Humberto	Structures																	X	P	X																	
F/P/S Rip rap at Abutment 5	Humberto	Structures																															X	P	X			
Set Beams	Lindamood	Structures																																				
RW-R1314 (BR#10 East Approach)																																						
Re-Install Creek Crossing	AWH / Bob	Civil		X	X	X																																
Temp. Shoring Installation	ATS / AWH	Walls	W	W										T	T	T	T	T																				
Install Shoring Steel Lagging	AWH	Walls	W	W												X	X	X	X	X																		
Temp Shoring Removal	AWH	Walls																														X	X	X				
Receive Panels	Reyes Group	Walls													X			X	X	X																		
Wall Excavation - 5 Day Shutdown	Reyes Group	Walls																			T																	
Subgrade Improvement - 5 Day Shutdown	Reyes Group	Walls																				T																
FPS Level Pads - 5 Day Shutdown	Reyes Group	Walls																				T																
Install Wall Underdrain - 5 Day Shutdown	Reyes Group	Walls																					T	T														
Set & Backfill Wall Panels - 5 Day Shutdown	Reyes Group	Walls																					T	T														
Backfill Front Face of Wall - 5 Day Shutdown	Reyes Group	Walls																							T													
FPS Level Up	Reyes Group	Walls																							X	P	X											
Install Precast Coping	Reyes Group	Walls																									X					X	X					
FPS CIP Coping	Reyes Group	Walls																														X	X	P	X			
Install Cable Railing	Reyes Group	Walls																																				
Backfill Wall	Reyes Group	Walls																																				
Mockingbird Ln																																						
Stripe Roadway	AWH/SAZ	MOT							X																													

AWH 4-WEEK LOOK AHEAD

11/7/2023

X	Day Work
N	Night work
D/N	Day / Night Work
P	Concrete Pour
P	Concrete Night Pour
NW	No Work
W	No Work - Weather
SX	Street Closure
T	Track Outage
D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

ITEM DESCRIPTION	Crew / Sub	Discipline	October																November																												December		
			SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU
			29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3										
Mockingbird Lane to MacArthur Blvd.																																																