AWH 4-WEEK LOOK AHEAD

11/7/2023

X	Day Work
N	Night work
D/N	Day / Night Work
P	Concrete Pour
	Concrete Night Pour
NW	No Work
W	No Work - Weather
SX	Street Closure
T	Track Outage
D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

ITEM DESCRIPTION	Crew / Sub	Discipline	October															November																				December		
			SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU
			29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3						
Segment CB-3																																											
Waterview Pkwy to Rutford Road																																											
Waterview Crossing																																											
FRP SIdewalk	Urban	Civil																																									
Install Sod	USA Erosion	Civil																																									
Rutford Road to Synergy Park Blvd																																										
Grade for rip-rap/slope protection Culvert B-5	AWH	Structures																														X	X	X								
Exc/Emb Guideway SB track (Sta.3276+00 to 3293+00)	Lindamood	Civil		W	X																																					
Reconstruct KCS Between Bridges	Lindamood	Civil		W	X	X																																				
Install Geo/Fab/SB Guideway SB track (Sta.3276+00 to 3293+00)	Lindamood	Civil					X	X	X		X	X																														
Install Subballast on top of R3297 & R3309	Lindamood	Civil											X	X																												
Concrete V-Ditch (3290+50 - 3292+75)	JB Pinnacle	Civil																X	X	X	P	X																			
UT-DALLAS STATION																																											
UT Dallas to US 75 Bridge	Dakota Bores	Systems																								X	X					X	X	X	X	X						
Center Platform																																											
Install Column Cladding - UTD Logo Medallion	Specified Art	Stations		X	X	X																																				
Install Column Cladding Limestone	Specified Art	Stations												X	X			X	X	X	X	X																				
Install VMB Stanchions	GST	Stations										X																														
Install GFRCs	AWH	Stations																X	X	X	X	X			X	X	X					X	X	X	X	X						
Station Sitework																																											
Station Electric Feeder	Oncor	Stations																X																								
Fine Grade/Lime at Buslane and East Entry Road	4K	Stations																X	X	X	X	X			X	X	X														
Install Trackway Fence on Ballast Wall	Specified Art	Stations									X	X	X	X	X			X	X	X	X	X																			
Remove Spoils and TDA on East End Bus Lane	Lindamood	Civil		W	X	X	X																																		
SEGMENT 3-3 - Synergy Park Blvd. to West of Alma (Sta. 3292+00 to 3373+00)																																										
Synergy Park Blvd to Renner Road																																										
Synergy Park Plvd Crossing																																										
Install Foundations	HTI	Systems																																									
Install Signals	HTI	Systems																																									
BW3-33 Betterment Wall (@ Synergy / Renner)																																										
Drill Foundations & Set Anchor Bolts	Post L Group	Walls																																									
Install Posts	Post L Group	Walls		W	X	X														X	X	X			X	X	X														
Install Panels	Post L Group	Walls		W	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X					X	X	X	X	X						
Bridge #32 Synergy Bridge																																											
Waterproof Spans 1-4	ASFI	Structures					X				X	X	X	X	X			X	X																								
Install Fire Stand Pipe	Action Fire	Structures																		X	X	X	X		X	X	X					X	X	X	X	X						
BR # 33 Renner Bridge																																											
Waterproof Joints Spans 9-12	ASFI	Structures																		X	X	X																				
Set 5XB40 Soundwall Beams	Lindamood	Structures																																									
Install Lateral Restraints and Sole Plates	Lindamood	Structures											X	X	X																											
Renner Road to Custer Road																																										
Install Flexamat	AWH / Randy	Civil																X	X	X	X																				
Install Subballast	Lindamood	Civil		W	W	W	W	W	X		X	X	X																												
Install Ballast Mat	AWH / Randy	Civil		W	X	X	X	X																																	
Grade SB Rehab	Lindamood	Civil									X	X																														
Install Bottom Ballast	Lindamood	Civil												X	X	X																									
Excavate Ditches SB Sta 1112+00 to 1119+00	Lindamood	Civil																X	X	X																					
Install Underdrain Laterals in Rehab	AWH / Kevin	Civil			X	X																																			

AWH 4-WEEK LOOK AHEAD

11/7/2023

X Day Work
N Night work
D/N Day / Night Work
P Concrete Pour
NP Concrete Night Pour
NW No Work
W No Work - Weather
SX Street Closure
T Track Outage
D Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

	ITEM DESCRIPTION	Crew / Sub	Discipline
761	Renner Rd Incident Repair (3298+20 to 3306+85)	Fishel Handholes	Systems
762	***Custer RD Crossing***		
763	Adjust in place fiber conflict w/ Cantilever Foundation at Custer Road	Team Fishel	Utilities
764	Install Cantilever Foundations	HTI	Systems
765	Install Cantilever	HTI	Systems
766	Install Cable	HTI	Systems
767	Wire House and Gates	HTI	Systems
768	Pretesting	HTI	Systems
769	In Service Testing	HTI	Systems
770	Custer Rd - HH (3335+86 to 3337+15 Pg. 137) -Moved due to Renner Incident	Fishel Handholes	Systems
771	FRP Median	Urban	Civil
772	Install Sod	USA Erosion	Civil
773	***Custer Road to Alma Road***		
774	Re-Embank TDA areas	Lindamood	Civil
775	Install Subballast	Lindamood	Civil
776	Install Ballast Mat	AWH / Randy	Civil
777	Install Flexamat	AWH / Randy	Civil
778	Grade Rehab	Lindamood	Civil
779	Install Underdrain Laterals in Rehab	AWH / Kevin	Civil
780	Install Bottom Ballast Custer to Alma (STA 3346+00 - 3375+00)	Lindamood	Civil
781	Culvert C-4 (3357+00) Box Culvert Headwall & Rip Rap	Santa Clara / Rambo	Civil
782	Install Lat D-01 18"	Santa Clara	Civil
783	Complete remaining concrete ditch	JB Pinnacle	Civil
784	***Alma Road Construction***		
785	Switch to Phase 1	AWH	Civil
786	Sawcut/Demo/Remove Roadway	Lindamood	Civil
787	Excavate Embank Roadway	AWH/Heath	Civil
788	Install Flexbase	AWH/Heath	Civil
789	Signal work	Durable	Civil
790	Install Foundations and Gates	HTI	Systems
791	Wire House and Gates	HTI	Systems
792	Pretesting	HTI	Systems
793	Demo Signals	HTI	Systems
794	In Service Testing	HTI	Systems
795	***SEGMENT 3-4 - West of Alma to 12th St Station (LRT) (Sta. 3373+00 to 3481+00)***		
796	***East of Alma Road to Redmoon Way***		
797	***RW-R3386***		
798	***BR # 36 US 75 Bridge***		
799	Set Box Beams Spans 9-23, 28	Lindamood	Structures
800	Dry Out Haul Road and Crane Pads Spans 23-28	AWH / Randy	Structures
801	Set Box Beams Spans 24-27	Lindamood	Structures
802	Set Box Beams Spans 12	Lindamood	Structures
803	Install Handrail on Box Beams	AWH	Structures
804	Demo and Grade Remainder Existing Trail	AWH Randy	Civil
805	FPS TRF and C221 Railing	AWH	Structures
806	Install Firestand Pipe	Action	Structures
807	Waterproofing	ASFI	Structures
808	Weld Lateral Restraints	AWH	Structures
809	***US 75 Arch***		

	October																November																								December		
	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU
	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3							
761									X	X	X																																
763				X	X	X			X	X	X	X	X																															
764																X	X																										
765																		X	X																								
766																																										
767		X	X	X	X														X	X	X																					
768																																										
769																																										
770						X						X	X			X	X	X																								
771			X	P	X																																				
772											X																															
773																																										
774		X	X	X																																					
775					X	X	X		X	X	X	X	X																													
776																X	X	X	X																								
777																				X	X		X																				
778							X		X																																		
779					X	X																																				
780																								X	X					X	X	X	X	X	X								
781	W	W	W	X	X	X																																				
782	W	W	W	X	X	X			X	X	X																																
783																							X	X	X																	
784																																										
785																							X																				
786																								X	X					X	X												
787																																								X	X			
788																																										X	X		
789												X	X	X																													
790	X	X	X	X	X	X			X	X	X	X	X																														
791														X	X	X	X	X	X	X	X	X																					
792																							X	X	X					X	X												
793																														X	X												
794																																								X	X			
795																																												
796																																												
797																																												
798																																												
799				X																																							
800			X	X																																							
801										X	X																																
802												X																																
803																																												
804																																												
805																																												
806																																												
807																																												
808	X	X	X	X	X	X			X	X						X	X	X	X	X			X	X	X					X	X	X	X	X								
809																																												

AWH 4-WEEK LOOK AHEAD

11/7/2023

X	Day Work
N	Night work
D/N	Day / Night Work
P	Concrete Pour
NP	Concrete Night Pour
NW	No Work
W	No Work - Weather
SX	Street Closure
T	Track Outage
D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

	ITEM DESCRIPTION	Crew / Sub	Discipline
810	FPS Column at Pier 38	AWH Alejandro	Structures
811	Backfill 40-N footing	AWH / Benny	Civil
812	FPS Column at Pier 44	AWH Alejandro	Structures
813	FPS Column at Pier 42	AWH Alejandro	Structures
814	Place Conduit In Columns	Mica	Structures
815	Oncor Dip at US 75 SBFR	Future	Utilities
816	***BR # 36P Spring Creek Ped Bridge***		
817	***RW-L/R3419 (East US75 Approach Bridge)***		
818	Expose and outfall Ret. Wall Underdrain	AWH / Benny	Civil
819	***Cityline Drive PGBT to EBFR***		
820	***CITYLINE/BUSH STATION***		
821	***Northbound Platform***		
822	Install VMB Stanchions	GST	Stations
823	***Southbound Platform***		
824	Install Column Cladding Mock Up	Specified Art	Stations
825	Install Brick Pavers	Pavepro	Stations
826	Install VMB Stanchions	GST	Stations
827	***Platform Pylons***		
828	***Station Sitework***		
829	Install Brick Pavers at Concourse	PavePro	Stations
830	***Ballast Wall R/L3433***		
831	***PGBT EBFR to PGBT WBFR***		
832	Relocate Electrical Cabinet	DES	Utilities
833	***Ballast Wall L3436 (PGBT Parking Lot)***		

	October																November																								December		
	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU
	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3						
810									X	X	X	X	P																													
811		W	W	X	X											X	X	X																									
812									X	X	X	X	X			X	X	X	X	P																							
813																			X	X			X	X	X										X	P						
814										X	X	X																														
815																																										
816																																										
817																																										
818																			X																							
819																																										
820																																										
821																																										
822						X																																			
823																																										
824		X	X																																						
825		X	X																																						
826						X																																			
827																																										
828																																										
829		X	X	X	X	X			X	X	X	X																														
830																																										
831																																										
832																																										
833																																										