AWH 4-WEEK LOOK AHEAD

4/9/2024

X	Day Work	NW	No Work
N	Night work	W	No Work - Weather
D/N	Day / Night Work	SX	Street Closure
P	Concrete Pour	T	Track Outage
NP	Concrete Night Pour	D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

ITEM DESCRIPTION		Discipline	Mar 31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5
			SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU
																		April																				May
Segment CB-2																																						
RW-L2010 (BR#13 West Approach)																																						
Temp shoring Removal	AWH	Walls																																				
FPS Level Up	Reyes Group	Walls																																				
Install Precast Coping	Reyes Group	Walls				X																																
Backfill Panels	Reyes Group	Walls				X	X	X			X	X																										
Install Cable Handrail	Reyes Group	Walls									X																											
Bridge #13 - Trinity																																						
F/P/S Abutment 6 Cap	Pepe	Structures													X	X		P	X																			
F/P/S Abutment 6 Backwall	Pepe	Structures																	X	X	X	P			X												
Abut #1 Shotcrete Excavation	AWH / Bob	Civil																																				
Abut #6 Shotcrete Excavation	AWH / Bob	Civil																															X	X	X			
Vertical Shotcrete @ Abutment 1	Oscar Orduno	Structures																																				
Vertical Shotcrete @ Abutment 6	Oscar Orduno	Structures																																				
Install bearing pads	Lindamood	Structures																																				
Set Box Beams	Lindamood	Structures																																				
Remove Crane Pad	AWH / Bob	Civil																																				
RW-L2014 (BR#13 East Approach)																																						
Wall Excavation - 5 Day Shutdown	Reyes Group	Walls																									T											
Subgrade Improvement - 5 Day Shutdown	Reyes Group	Walls																										T										
FPS Level Pads - 5 Day Shutdown	Reyes Group	Walls																										T										
Install Wall Underdrain - 5 Day Shutdown	Reyes Group	Walls																												T	T							
Set & Backfill Wall Panels - 5 Day Shutdown	Reyes Group	Walls																												T	T							
Backfill Front Face of Wall - 5 Day Shutdown	Reyes Group	Walls																													T							
RW-L2031 (BR#14 West Approach)																																						
Install membrane	AWH / Jake	Civil			W		X	X																														
Ex/Emb SB Sta 2025+50 to 2029+75	4K	Civil		X																																		
Install Sub-Ballast SB Sta 2025+50 to 2036+25	4K	Civil			X	X	X	X	X		X	X																										
Place BTM Ballast SB 2025+50 to 2053+00	4K	Civil										X	X	X																								
Construct #15 LH Crossover	AWH / Tomas	Track													X	X																						
Construct Track SB 2025+00 to 2053+00	AWH / Tomas	Track																X	X	X	X	X																
Install Geo-Piles and Slope Protection Rock SB Sta 2027+89 to 2029+69	Dowager	Civil																							X	X	X											
Bridge #14 - Elm Fork Trinity East - PH1																																						
Waterproofing	ASFI	Structures		X	X																																	
Install Walkway plates	Omar	Structures																										X	X									
Switch onto PH1 BR14	AWH / Tomas	Track																			T	T	T	T	T													
Bridge #14 - Elm Fork Trinity East - PH2																																						
Demo Existing Bridge	Lindamood	Structures																							X	X	X	X	X									
Install Phase 2 Auger Cast Piles	Russo	Structures																															X	P	P	P	P	
RW-L2041 (BR#14 East Approach)																																						
Install Permanent Cable Railing	Reyes Group	Walls																																				
Luna Rd to US-35E																																						
RW-L2056 (BR #16 West Approach)																																						
Install underdrain and membrane	AWH / Skinner	Civil		X	X	X																																
Install Sub-Ballast SB Sta 2055+00 to 2057+50	4K	Civil																X	X	X	X	X	X															
Install Bottom Ballast	4K	Civil																																				
Bridge #16 - Unnamed Bridge																																						
Install Handrail	Selvera	Structures		X	X																																	
Waterproofing	ASFI	Structures																X	X	X	X	X																
Install Walkway plates	Omar	Structures																																	X	X		
RW-L2059 (BR #16 East Approach)																																						
Temp Shoring Installation	AWH	Walls						X	X																													
Temp Shoring Removal	AWH	Walls		X	X						X	X	X																									

AWH 4-WEEK LOOK AHEAD

4/9/2024

X	Day Work
N	Night work
D/N	Day / Night Work
P	Concrete Pour
P	Concrete Night Pour
NW	No Work
W	No Work - Weather
SX	Street Closure
T	Track Outage
D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

ITEM DESCRIPTION		Discipline	Mar	April																																May					
			SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU
			31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5						
Remove Existing Trestle Bridge Caps	AWH	Walls																																									
FPS Level Up	Reyes Group	Walls		X	P	X					X	P	X					X	P	X					X	P	X					X	P	X										
FPS CIP Coping	Reyes Group	Walls																																									
Install Precast Coping	Reyes Group	Walls				X							X							X																								
Remove Track Panel for Wall Support	AWH	Track												T							T							T							T									
Wall Excavation - 5 Day Shutdown	Reyes Group	Walls												T							T							T							T									
Subgrade Improvement - 5 Day Shutdown	Reyes Group	Walls					T															T							T							T								
FPS Level Pads - 5 Day Shutdown	Reyes Group	Walls					T															T							T							T								
Install Wall Underdrain - 5 Day Shutdown	Reyes Group	Walls	T												T	T							T	T						T	T							T	T					
Set & Backfill Wall Panels - 5 Day Shutdown	Reyes Group	Walls	T												T	T							T	T						T	T							T	T					
Backfill Front Face of Wall - 5 Day Shutdown	Reyes Group	Walls		T														T							T						T												
Reinstall Track Panel for Wall Support	AWH	Track		T														T							T						T												
Culvert Sta.(2059+66) 30" Pipe installation	Santa Clara	Civil												X	X																												
Install underdrain Sta 2070+00 to 2077+00	AWH / Jake	Civil																																									
Install membrane Sta 2070+00 to 2077+00	AWH / Jake	Civil																X	X																								
Place Sub-Ballast Sta 2070+00 to 2077+00	4K	Civil																X	X	X	X	X	X		X	X	X	X	X	X														
Bridge #17 - Hutton Branch																																										
Weld Cross Bracing	Lindamood	Structures																							X																		
Grade for Rip rap @ Abutment 6	AWH / Bob	Civil																							X	X	P	X															
F/P/S Rip Rap at Abutment 6	AWH	Structures																														X	X										
Set Box Beams	Lindamood	Structures																																								
Install Handrail	Omar	Structures																																								
SEGMENT 2-2 - E. of Hutton Branch to W. Perry Rd. (Sta. 2080+00 to 2150+00)																																										
Install dirt pad for Signal House at Hutton Branch	AWH / Bob	Civil																																								
Ex/Emb NB/SB Sta 2098+00 to 2101+00	AWH	Civil																																								
Place Sub-Ballast NB/SB Sta 2098+00 to 2101+00	AWH	Civil																																								
Ex/Emb NB/SB Sta 2101+25 to 2106+00	AWH	Civil																																								
Place Sub-Ballast NB/SB Sta 2101+25 to 2106+00	AWH	Civil																																								
Ex/Emb BNSF Main Sta 7+00 to 10+00	AWH	Civil																																								
Place Sub-Ballast BNSF Main Sta 7+00 to 10+00	AWH	Civil																																								
7-Day Hutton Drive Shutdown																																										
Remove Rail & Ties on Mainline Track (Station 2083+50 to 2088+50)	AWH / Garrett	Track																							D/N																		
Remove Ballast on Mainline Track (Station 2083+50 to 2088+50)	4K	Civil																							N																		
Ex/Emb NB Sta 2083+50 to 2088+50 including Valwood spur	4K	Civil																								D/N	D/N																
Install Geo/Fab/SB NB Sta 2083+50 to 2088+50 including Valwood Spur	4K	Civil																										X															
Install BTM Ballast NB Sta 2083+50 to 2088+50 including Valwood Spur	4K	Civil																										N															
Install Slope Protection rock NB Sta 2083+50 to 2088+50 including Valwood Spur	4K	Civil																										N															
Wall Excavation	Reyes Group	Walls																							D/N	D/N																	
Subgrade Improvement	Reyes Group	Walls																								D/N																	
FPS Level Pads	Reyes Group	Walls																								D/N																	
Pre-Build NB from I-35 to Hutton Branch	AWH / Garrett	Track																								X	X	X	X														
Install Wall Underdrain	Reyes Group	Walls																								D/N																	
Set & Backfill Wall Panels	Reyes Group	Walls																								D/N	D/N	D/N															
Backfill Front Face of Wall	Reyes Group	Walls																											D/N														
RW-L2080 (BR #17 East Approach)																																										
Remove Drill Pad	AWH / Bob	Civil		X	X	X					X	X	X					X	X	X					X	X	X															
Drill & Socket H-Pile for Temp. Shoring	ATS	Walls																																									
Wall Excavation - 5 Day Shutdown	Reyes Group	Walls					T							T							T															T						
Subgrade Improvement - 5 Day Shutdown	Reyes Group	Walls						T							T							T															T					
FPS Level Pads - 5 Day Shutdown	Reyes Group	Walls						T							T							T															T					
Install Wall Underdrain - 5 Day Shutdown	Reyes Group	Walls							T	T						T	T						T	T															T	T			
Set & Backfill Wall Panels - 5 Day Shutdown	Reyes Group	Walls							T	T						T	T						T	T															T	T			
Backfill Front Face of Wall - 5 Day Shutdown	Reyes Group	Walls									T							T							T																		
FPS Level Up	Reyes Group	Walls									X	P	X					X	P	X					X	P	X																

AWH 4-WEEK LOOK AHEAD

4/9/2024

X	Day Work
N	Night work
D/N	Day / Night Work
P	Concrete Pour
P	Concrete Night Pour
NW	No Work
W	No Work - Weather
SX	Street Closure
T	Track Outage
D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

	ITEM DESCRIPTION		Discipline	Mar	April																																	May					
				SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU
				31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5						
340	Install Precast Coping	Reyes Group	Walls											X							X							X																	
341	FPS CIP Coping	Reyes Group	Walls																																										
342	***I-35 SB Frontage Road***																																											
343	***I-35 NB Frontage Road***																																											
344	***Ballast Wall RW-L2105***																																											
345	Trench & Place Footing	AWH / Sergio	Walls		P	P	P																																					
346	FPS Ballast Wall	AWH / Sergio	Walls				X	P	X	X		P	X	P	X	P	X		P	X	P	X																						
347	Load Out Stockpiled Material	AWH / Bob	Civil																																									
348	***Ballast Wall RW-0900***																																											
349	FPS Ballast Wall	AWH / Alfonso	Walls		P	X																																					
350	***Ballast Wall RW-L2110***																																											
351	Trench & Place Footing	AWH / Sergio	Walls																	X	P	P	P																						
352	FPS Ballast Wall	AWH / Sergio	Walls																			X	P	X		P	X	P	X	P	X												
353	***Ballast Wall RW-L2113***																																											
354	Trench & Place Footing	AWH / Alfonso	Walls																									X	P	X	P														
355	FPS Ballast Wall	AWH / Alfonso	Walls																									X	P	X	P		X	P	X	P	X						
356	***College St***																																											
357	Relocate drainage inlet line	Laughley	Civil						X			X																																
358	***Broadway St***																																											
359	Drainage at Broadway Sta. 2107- North Side	Santa Clara	Civil									X	X																															
360	Drainage at Broadway Sta. 2107 - South Side	Santa Clara	Civil										X	X																														
361	Waterline Casing W2-7	Dowager	Civil																																									
362	Grade Roadway	AWH / Johnny	Civil							X																																		
363	DGNO 14-Day Track Outage	AWH / Tomas	Track	T	T	T	T	T	T	T	T	T	T	T	T	T																												
364	Rehab Track Grade / grade diamond	AWH / Barney	Civil				X	X	X	X																																		
365	Install Future Madill Diamond / Construct Proposed MKT Track	AWH / Tomas	Track											X	X																													
366	BNSF 5-Hour Outage Diamond Signal Reinstallation	AWH / Tomas & Ed	Track													X																												
367	F/P/S Roadway	Urban	Civil									X	W	P																														
368	Saw and Seal Roadway	Urban	Civil													X																												
369	Underdrain/SB Crossing	AWH / Johnny	Civil												X	X																												
370	Install Temp. Asphalt	AWH / Johnny	Civil													X																												
371	MOT Phase 2	AWH	MOT														X																												
372	Demo Roadway	Lindamood	Civil																X	X																								
373	Grade Roadway	AWH / Johnny	Civil																		X	X	X																					
374	F/P/S Roadway	Urban	Civil																					X		X	X	X																
375	Saw and Seal Roadway	Urban	Civil																												X													
376	Grade Sidewalk	AWH / Johnny	Civil																										X	X														
377	FRP Sidewalk	Urban	Civil																														X	X	X	X							
378	Open to Traffic	AWH	MOT																																		X							
379	Install Conduit	HTI	Systems	X	X	X	X	X	X	X	X	X	X	X	X	X																												
380	Install Meter Pole	HTI	Systems		X																																						
381	Install Temp SE Entrance Gate	HTI	Systems																																									
382	Bonding	HTI	Systems									X	X	X																														
383	Install Houses	HTI	Systems																				X	X	X	X	X	X	X														
384	Install Wayside Signals/Foundations	HTI	Systems													X				X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X						
385	Install Cable	HTI	Systems																														X	X	X	X	X	X	X				
386	***Downtown Carrollton Station***																																										
387	***Carrollton Station Ped Bridge***																																										
388	FPS Columns	Rolando	Structures						X	X									X	X	P	X	P	X																			
389	FPS Caps	Rolando	Structures																							X	X	P	X	P	X												
390	FPS Crash Wall	Rolando	Structures																														X	X	P	X	X						
391	***Northbound Platform***																																										
392	Lightning Protection Ground Loop (south side)	DES/Bonded	Stations		X	X	X	X	X																																		
393	FRP Grade Beam (east and west - remaining 50')	Reyes	Stations		X	X	X	X	P	X																																	

AWH 4-WEEK LOOK AHEAD

4/9/2024

X	Day Work
N	Night work
D/N	Day / Night Work
P	Concrete Pour
NP	Concrete Night Pour
NW	No Work
W	No Work - Weather
SX	Street Closure
T	Track Outage
D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

	ITEM DESCRIPTION		Discipline	Mar								April																										May					
				SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU
				31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5
394	FRP Signal Pole Caps	AWH/Reyes	Stations													X	P																											
395	Trunk Line Excavation/Conduit Install (east and west)	DES	Stations									X	X	X	X	X			X	X	X																						
396	Extend 4" Irrigation Sleeve Down Ramp at East End	5 Star	Stations																X	X																							
397	FRP Topping Slab (EJ to EJ at pylons)	Reyes	Stations																	X	X	X	X	X		X	P	X															
398	FRP Ramp and Remaining Topping Slab (west)	Reyes	Stations																									X	X	X	X		X	P	X								
399	FRP Ramp and Remaining Topping Slab (east)	Reyes	Stations																																	X	X	X						
400	Erect/Weld Canopy Steel	GST	Stations																																									
401	***Southbound Platform***																																										
402	FRP Grade Beam (east - remaining 50')	AWH / Rodrigo	Stations									X	W	X	X	X	P		X																								
403	FRP Signal Pole Cap (east)	DES	Stations						P	X						X	P																											
404	Install Roofing	Castro Roofing	Stations									X	W	X	X																													
405	Trunk Line Excavation/Conduit Install (east)	DES	Stations																			X	X			X	X	X															
406	***Station Sitework***																																											
407	Place Sub-Ballast BNSF Main Sta 2107+00 to 2111+50	AWH / Barney	Civil																																									
408	***Betterment Wall BW2-2***																																										
409	Drill & Place Foundations & Set Anchor Bolts	ATS	Walls													P			P	P																							
410	Install Posts & Panels	AWH/Arturo	Walls																		X	X	X																				
411	***Betterment Wall BW2-3***																																											
412	Drill & Place Foundations & Set Anchor Bolts	ATS	Walls						X			X	W	P	P																												
413	Install Posts & Panels	AWH/Arturo	Walls													X	X		X																								
414	***Old Mercer***																																											
415	Install WW2-13	Renaissance	Civil		X	X	X	X	X			X	X	X	X	X																											
416	Install WW2-11	Renaissance	Civil		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X																			
417	WW2-11 Manholes	Renaissance	Civil		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X												
418	WW2-12 Manholes	Renaissance	Civil		X	X	X	X	X	P																																
419	24" RCP at Straddle Bents	Dowager	Civil																							X	X	X	X	X												
420	24" DART Drainage	Dowager	Civil																X	X	X	X	X																			
421	***Denton Drive Crossing***																																										
422	Site Walk	ALL	Civil																									X															
423	MOT Phase 1	AWH	MOT																																								
424	Line B33A and 3x5 Carrolton Heights	Dowager	Civil																																								
425	***Ret. Wall L&R2119 (West of Culvert 21)***																																											
426	Erect & Backfill Wall Panels	Slaton Bros	Walls		X	X	X	X	X	X		X	X	X	X	X																											
427	CIP Coping	Slaton Bros	Walls		X																																						
428	Install Cable Railing	Slaton Bros	Walls									X	X	X	X	X	X																											
429	Install underdrain	AWH / Riley	Civil																X	X	X	X																					
430	***Bridge #20 - BNSF Bridge***																																										
431	P&P Caps	Quintin	Structures																																							
432	FPS Bent 8 - 10 Columns	Humberto	Structures		X	X	X	P	X	P		X	X	X	P	X			X																							
433	Install Bearing Pads	Lindamood	Structures																X	X	X	X	X																			
434	Shore Tower Grading & Excavation Bent 10 & Cap Assembly Base Area	AWH / Barney	Civil				X	X	X			X																														
435	FPS Shore Tower Temp Footings for Bent 10	Humberto	Structures			X	X	P	P																																	
436	Shore tower Erection for Bent 10 Cap	Edgar	Structures									X	X	X	X	X																										
437	FPS Crashwall Bent 7	Edgar	Structures																X	X	X	P	X																			
438	FPS Crashwall Bent 11	Edgar	Structures																							X	X	X	P	X												
439	FPS Straddle Bent Cap 10	Humberto	Structures									X	X	X	X	X	X		X	X	X	X	P				X	X	X													
440	Shore Tower Grading & Excavation Bent 9	AWH / Barney	Civil																X	X	X																					
441	FPS Shore Tower Temp Footings for Bent 9	Edgar	Structures																X	X	X	P	X																			
442	Shore tower Erection for Bent 9 Cap	Edgar	Structures																X	X	X	X	X																			
443	FPS Straddle Bent Cap 9	Humberto	Structures																							X	X	X	X	X	P											
444	FPS Shore Tower Temp Footings for Bent 8	Edgar	Structures																							X	X															
445	Shore tower Erection for Bent 8 Cap	Edgar	Structures																									X	X	X	X											
446	FPS Straddle Bent Cap 8	Humberto	Structures																											X	X		X	X	X	X	P					

AWH 4-WEEK LOOK AHEAD

4/9/2024

X	Day Work
N	Night work
D/N	Day / Night Work
P	Concrete Pour
P/N	Concrete Night Pour
NW	No Work
W	No Work - Weather
SX	Street Closure
T	Track Outage
D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

	ITEM DESCRIPTION		Discipline	Mar								April																													May					
				SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU
				31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5							
447	Crane pads for Spans 22-24	AWH / Barney	Civil																														X	X												
448	Set Box Beams (Spans 22-24)	Lindamood	Structures																																X											
449	Crane Pads for spans 11-21	AWH / Barney	Civil																															X	X											
450	Set Box Beams (Spans 11-21)	Lindamood	Structures																																	X										
451	***Ret. Wall L&R2137 (East of Culvert 21)***																																													
452	***Noise Wall NW01 (West of Perry) & BW2-4***																																													
453	Install Panels	AWH/Arturo	*Walls*			X	X	X	X			X	X	X	X	X																														
454	***SEGMENT 2-3 - W. Perry Rd. to East of Marsh Ln. (Sta. 2150+00 to 2292+00)***																																													
455	***Perry Rd.***																																													
456	***Perry to Josey***																																													
457	Install Geopiles SB Sta 2161+00 to 2166+50	Dowager	Civil																X	X	X	X	X																								
458	***Bridge #21.5 - Josey Bridge PH2***																																													
459	Welding floor beams, walkway plates	Mojica / Lindamood	Structures		W	N	N	N	N			W	N	N	N	N			N	N	N	N	N																							
460	FPS Columns	Selvera	Structures		X	P	X	P	X	X				X	P	X	X		P	X	P	X	P	X																					
461	FPS Caps	Selvera	Structures		P	X	X	X	P	X		P	X	X	X	P	X		P	X	X	X	P	X		P	X	X	X	P	X		P	X	X	X	P	X						
462	Address PH1 Punchlist items	ASFI	Structures																																											
463	***RW-L2179 (East side of Josey Bridge)***																																													
464	Deliver Panels	Reyes	Walls											X	X	X																														
465	Excavate & Install Improvement	Reyes	Walls																X	X	X	X																								
466	FPS Level Pad	Reyes	Walls																			X	P	X																						
467	Install Wall Underdrain	Reyes	Walls																					X		X																				
468	Set & Backfill Panles	Reyes	Walls																							X	X	X	X	X	X		X	X	X	X	X	X							
469	***Josey Crossing***																																													
470	Explorer grout abandon existing	Explorer	Utilities																																											
471	***Josey to Kelly***																																													
472	Install Underdrain Sta 2186+75 to 2198+00	AWH / Skinner	Civil					X	X	X		X	X	X																																
473	Construct SB track STA 2190+12.69 to 2186+00	AWH	Track		T																																								
474	Ex/Emb NB Sta 2190+00 to 2198+00	Lindamood	Civil									X	W	X	X	X	X																												
475	Slope protection rock west of spur 4	Dowager	Civil									X	W	X	X	X	X																												
476	Install Sub-ballast NB Sta 2190+00 to 2198+00	Lindamood	Civil																X	X	X	X	X																							
477	Install BTM Ballast NB Sta 2190+00 to 2198+00	Lindamood	Civil																					X		X																				
478	Install BTM Ballast NB/SB Sta 2198+00 to 2213+00	Lindamood	Civil																								X	X	X	X																
479	Construct NB track STA 2187+00 to 2213+00	AWH / Garrett	Track																																											
480	***Kelly Blvd.***																																													
481	Install Finish Rock for Signal House Pad	AWH / Bob	Civil																																										
482	***Kelly to Marsh***																																													
483	Place Top Ballast TLR NB track STA 2214+00 to 2250+00	AWH	Track		X	X	X	X	X																																				
484	Install 2:1 Slope protection rip-rap	Dowager	Civil		X	X	X																																					
485	Install Geopiles - John Connally	Dowager	Civil		X																																								
486	Install Flexamat SB	Dowager	Civil				X	X	X			X	X	X	X	X																													
487	Ex/Emb IND Lead Sta 2259+00 to 2283+00	Lindamood	Civil		X																																								
488	Install BTM Ballast IND Lead Sta 2259+00 to 2283+00	Lindamood	Civil			X	X	X	X	X																																			
489	Construct IND Trk #10 STA 1+25 to 5+38	AWH	Track		X	X	X	X																																				
490	Construct STW No. 56 #11 RH TO	AWH	Track						X	X																																			
491	Construct IND Lead STA 2265+50 to 2284+00	AWH	Track									X	X	X																															
492	Construct IND Lead STA 2259+00 to 2265+49	AWH	Track												X	X																													
493	Install BTM Ballast SB Sta 2214+00 to 2250+00	Lindamood	Civil																																										
494	***MERCER YARD***																																													
495	DWU Phase 2 Waterline Install, Test, Tie in and BF	Santa Clara	Utilities																																										
496	***SEGMENT 2-4 - East of Marsh Ln. to DNT (Sta. 2292+00 to 3010+00)***																																													