AWH 4-WEEK LOOK AHEAD

4/9/2024

X	Day Work
N	Night work
D/N	Day / Night Work
P	Concrete Pour
NP	Concrete Night Pour
NW	No Work
W	No Work - Weather
SX	Street Closure
T	Track Outage
D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

ITEM DESCRIPTION		Discipline	Mar SU 31	M 1	T 2	W 3	TH 4	F 5	SA 6	SU 7	M 8	T 9	W 10	TH 11	F 12	SA 13	SU 14	M 15	T 16	W 17	TH 18	F 19	SA 20	SU 21	M 22	T 23	W 24	TH 25	F 26	SA 27	SU 28	M 29	T 30	W 1	TH 2	F 3	SA 4	SU 5
Segment CB-1																																						
Royal Ln to Freeport Pkwy																																						
Ex/Embank Guideway (1155+00 - 1168+50) SB	AWH / Barney	Civil		X	X																																	
Grade Ditches (1155+00 - 1168+50) SB	AWH / Barney	Civil																													X	X	X					
Install Subballast (1155+00 - 1168+50) SB	AWH / Barney	Civil		X	X																																	
Install Ballast (1155+00 - 1168+50) SB	AWH / Barney	Civil																																				
Ex/Emb NB Sta 1152+50 to 1156+00	4K	Civil																X	X	X	X	X	X		X	X	X	X	X	X								
Royal to Coppell	Fishel Manhole	Systems																													X	X	X	X	X	X		
S. Royal Lane																																						
Install Asphalt	AWH / Johnny	Civil		X																																		
Reopen Roadway	AWH	MOT			X																																	
Signal House Pad Finish Rock	AWH / Bob	Civil																																				
Install Permanent Pavement Markings	AWH/SAZ	MOT									X																											
CP Coppell West																																						
Set House	HTI	Systems					X	X	X	X	X	X	X	X	X	X	X	X	X	X																		
Set Switch	HTI	Systems					X	X	X	X	X	X	X	X	X	X	X	X	X	X																		
Installing Signal Foundations	HTI	Systems					X	X	X	X	X	X	X	X	X	X	X	X	X	X																		
Wiring	HTI	Systems					X	X	X	X	X	X	X	X	X	X	X	X	X	X																		
E lock Install	HTI	Systems					X	X	X	X	X	X	X	X	X	X	X	X	X	X																		
Wiring E lock	HTI	Systems					X	X	X	X	X	X	X	X	X	X	X	X	X	X																		
Freeport																																						
Set Outside Lane Closures	AWH	MOT																X																				
Utility Relocations	AWH	Utilties																X	X	X	X	X			X	X	X	X	X									
Drainage at Freeport	Dowager	Civil																							X	X	X	X	X			X	X	X	X	X		
Set Inside Lane Closures	AWH	MOT																														X						
Sawcut/Demo/Remove Roadway	Lindamood	Civil																																				
Install Gate Foundations	HTI	Systems																X	X	X	X	X	X	X	X													
Freeport Pkwy to S. Coppell Rd																																						
Install Ballast SB	AWH / Barney	Civil																																				
Grade Ditches	AWH / Barney	Civil																																				
S. Coppell Rd																																						
CP Coppell																																						
Set House	HTI	Systems																			X	X	X	X	X	X	X	X	X	X	X							
Set Switch	HTI	Systems																			X	X	X	X	X	X	X	X	X	X	X							
Installing Signal Foundations	HTI	Systems																			X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
Wiring	HTI	Systems																			X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
S. Coppell Rd to Southwestern Blvd																																						
FPS Ditches	JB Pinnacle	Civil									X	X	X	X	X	X		X	X	X	X	X																
Install Ballast SB and NB	AWH / Barney	Civil																							X	X	X	X	X									
SEGMENT 1-4 - East of Freeport to West of MacArthur Blvd. (Sta. 1175+00 - 1336+00)																																						
Southwestern Blvd to S. Beltline Rd																																						
24" Waterline Casing & water main	Santa Clara	Civil		X	X	X	X	X	X		P	P	X																									
24" Waterline Tie-In	Santa Clara	Civil		X	X	X	X	X	X																													
12" Waterline Tie-In	Santa Clara	Civil													X																							
Bottom Ballast NB/SB ballast pile to Br #7	4K	Civil																							X	X	X	X										
Southwestern Blvd.																																						
Install Gates	HTI	Systems		X	X	X	X	X	X	X																												
Install Foundations	HTI	Systems		X	X	X	X	X	X	X																												
Set House	HTI	Systems		X	X	X	X	X	X	X																												

AWH 4-WEEK LOOK AHEAD

4/9/2024

X	Day Work
N	Night work
D/N	Day / Night Work
P	Concrete Pour
P	Concrete Night Pour
NW	No Work
W	No Work - Weather
SX	Street Closure
T	Track Outage
D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

	ITEM DESCRIPTION		Discipline	Mar 31 SU	1 M	2 T	3 W	4 TH	5 F	6 SA	7 SU	8 M	9 T	10 W	11 TH	12 F	13 SA	14 SU	April 15 M	16 T	17 W	18 TH	19 F	20 SA	21 SU	22 M	23 T	24 W	25 TH	26 F	27 SA	28 SU	29 M	30 T	May 1 W	2 TH	3 F	4 SA	5 SU
124	Southwestern Culvert	Fishel Manhole	Systems																				X	X		X													
125	Grade removed panels	AWH / Johnny	Civil													X	X																						
126	FPS removed panels	Urban	Civil																X	X	X																		
127	***Bridge #6 - Grapevine Creek Arch Bridge***																																						
128	Install Cable Handrail	Omar	Structures																														X	X	X	X	X		
129	***Bridge #7 - Belt Line Bridge***																																						
130	Install Pipe Handrail	Omar	Structures																														X						
131	***Bridge #8 - Freight Island Bridge***																																						
132	***S. Beltline Rd to E. Beltline Rd***																																						
133	Bottom Ballast NB	4K	Civil																																				
134	Bottom Ballast SB Br#7 to station	4K	Civil																														X	X	X				
135	Construct NB Track 1200+00 to 1280+00	AWH / Garrett	Track																														X	X	X	X	X	X	
136	***Intermediate 609.27***																																						
137	Install Cable	HTI	Systems	X	X	X	X	X																															
138	***Cypress Waters Station***																																						
139	Hydroseed Ditches	4K	Civil											X	X																								
140	Finish BTM Ballast NB @ Station	4K	Civil																											X									
141	Underdrain SB @ Station	AWH / Jake	Civil																							X	X	X	X										
142	Finish BTM Ballast SB @ Station	4K	Civil																												X								
143	***Center Platform***																																						
144	Install ACM Panels	Auzmet	Stations		X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X	
145	Install Fascia Lighting	DES	Stations																X	X	X	X	X			X	X	X	X	X									
146	Install Column Cladding Mock Up	Specified Art	Stations											X																									
147	Install Timber Spacers - NB trackside	AWH	Track																	X	X																		
148	***Platform Pylons***																																						
149	***Station Sitework***																																						
150	CCTV Pole DS	AWH / Rodrigo	Stations																			X	P																
151	***Cypress Waters Parking Lot***																																						
152	Backfill/Fine Grade Concourse Sidewalk	4K	Stations		X	X	X	X	X					X	X				X	X	X																		
153	Break Up and Haul Off K-Rail	Reyes	Stations																							X	X	X	X	X									
154	***East Belt line Rd***																																						
155	Grade Median	AWH / Johnny	Civil			X																																	
156	FRP Median / Mow Strip	Urban	Civil		P	X																																	
157	Reopen Roadway	AWH	MOT				X																																
158	Install Cable	HTI	Systems				X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X										
159	Install Foundations	HTI	Systems				X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X										
160	Install Houses	HTI	Systems				X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X										
161	***E Beltline to Moore Rd***																																						
162	***E DTMF / Denton Tap Rd.***																																						
163	Installing Switch	HTI	Systems											X	X	X	X	X	X	X	X																		
164	Installing Cable	HTI	Systems											X	X	X	X	X	X	X	X																		
165	***Moore Rd***																																						
166	Signal House Pad Finish Rock	AWH / Bob	Civil																																				
167	***Moore Rd to Mockingbird***																																						
168	Ex/Emb NB Sta 1308+00 to 1312+00	4K	Civil		X																																		
169	Place Sub-Ballast Sta 1308+00 to 1312+00	4K	Civil		X	X	X	X	X																														
170	Place slope protection rock	4K	Civil						X	X		X																											
171	Place Btm Ballast 1302+00 to 1316+00	4K	Civil																X	X	X																		
172	***Bridge #10 - Grapevine Creek Bridge - PH1***																																						
173	Waterproofing	ASFI	Structures					X						X	X	X	X																						
174	Backfill temp shoring at Abutments	AWH / Bob	Civil																											T									

AWH 4-WEEK LOOK AHEAD

4/9/2024

X	Day Work
N	Night work
D/N	Day / Night Work
P	Concrete Pour
N	Concrete Night Pour
NW	No Work
W	No Work - Weather
SX	Street Closure
T	Track Outage
D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

	ITEM DESCRIPTION		Discipline	Mar 31 SU	1 M	2 T	3 W	4 TH	5 F	6 SA	7 SU	8 M	9 T	10 W	11 TH	12 F	13 SA	14 SU	15 M	16 T	17 W	18 TH	19 F	20 SA	21 SU	22 M	23 T	24 W	25 TH	26 F	27 SA	28 SU	29 M	30 T	1 W	2 TH	3 F	4 SA	5 SU

AWH 4-WEEK LOOK AHEAD

4/9/2024

X	Day Work
N	Night work
D/N	Day / Night Work
P	Concrete Pour
P	Concrete Night Pour
NW	No Work
W	No Work - Weather
SX	Street Closure
T	Track Outage
D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

	ITEM DESCRIPTION		Discipline	Mar																																								
					April																																		May				
				SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU
				31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5
228	***Private/Volley Dr to Luna Rd***																																												
229	Frontier to attach private service to new concrete pole at Volleyball	Frontier	Utilities																																									
230	Oncor Volleyball establish priv. serv. to concrete pole and remove existing	Oncor	Utilities																																									
231	***Private / Volley Dr***																																												
232	MOT Phase 1	AWH	MOT		D	D	D	D	D			D	D	D	D	D			D	D	D	D	D			D	D	D	D	D			D	D	D	D	D							
233	Temp Phase Work	HTI	Systems																																									