AWH 4-WEEK LOOK AHEAD

1/23/2024

X Day Work
N Night work
D/N Day / Night Work
P Concrete Pour
P Concrete Night Pour
NW No Work
W No Work - Weather
SX Street Closure
T Track Outage
D Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

ITEM DESCRIPTION	Crew / Sub	Discipline	January SU 14	M 15	T 16	W 17	TH 18	F 19	SA 20	SU 21	M 22	T 23	W 24	TH 25	F 26	SA 27	SU 28	M 29	T 30	W 31	February TH 1	F 2	SA 3	SU 4	M 5	T 6	W 7	TH 8	F 9	SA 10	SU 11	M 12	T 13	W 14	TH 15	F 16	SA 17	SU 18
Segment CB-1																																							
Royal Ln to Freeport Pkwy																																						
S. Royal Lane																																						
Track Install - Full Closure	AWH / Johnny	Civil / Track	SX																																			
Install Temp. Asphalt and Reopen Roadway	AWH / Johnny	Civil	X				X																															
Freeport																																						
Line A-18-MH1	Dowager	Civil									W	X	X	X	X	X		X	X	X	X	X			X													
Set MOT Phase 1	AWH	MOT																																				
Pipe Removal	AWH / Johnny	Civil																																				
Grade Roadway	AWH / Johnny	Civil																																				
F/R/P Roadway	Urban	Civil																																				
Install House	HTI	Systems																		X	X	X																
Install Signal House Pad	AWH / Bob	Civil																X	X																			
Freeport Pkwy to S. Coppell Rd																																						
S. Coppell Rd																																						
Site Walk	AWH	Civil				X																																
Pothole Utilities	AWH / Johnny	Civil				X	X																															
Full Closure	AWH / Johnny	Civil / Track						SX	SX	SX																												
Install Signal House Pad	AWH / Johnny	Civil									W	W																										
SEGMENT 1-4 - East of Freeport to West of MacArthur Blvd. (Sta. 1175+00 - 1336+00)																																						
Southwestern Blvd to S. Beltline Rd																																						
24" Waterline Casing	Santa Clara	Civil																															X	X	X	X	X		
Bridge #6 - Grapevine Creek Arch Bridge																																						
Bridge #7 - Belt Line Bridge																																						
Install Pipe Handrail	Omar	Structures												X																								
Grout drain slots & Waterproof	Quintin - AWH	Structures																										X	X									
Bridge #8 - Freight Island Bridge																																						
Haul road Access / Remove trees	AWH / Barney	Civil					X	X																														
Drilled Shafts	ATS	Structures																																				
S. Beltline Rd to E. Beltline Rd																																						
Ex/Emb NB/SB Sta 1234+00 to 1260+00	4K	Civil																																				
Re-Grade ditches NB 1252+00 to 1276+00	4K	Civil																X	X	X	X	X			X													
Install Sub-Ballast NB/SB Sta 1234+00 to 1260+00	4K	Civil		W	W	X	X	X	X		W	W	X	X	X	X		X															X	X	X	X	X	
Ex/Emb NB/SB Sta 1260+00 to 1280+00	4K	Civil																X	X	X	X	X			X	X	X	X	X									
Install underdrain Sta 1277+85 to 1279+40	AWH / Robert	Civil																X	X	X																		
Cypress Waters Station																																						
Center Platform																																						
Install ACM Panels	Auzmet	Stations									W	W	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Platform Pylons																																						
Station Sitework																																						
Cypress Waters Parking Lot																																						
Increase Moisture Content at Bus Lane/Maintain	4K	Stations		W	W	X																																
East Entry Paving/Bus lane	Reyes	Stations				X	X	X	X		W	W	X	P	X	X		X	X	P	X																	
Saw Cutting	Reyes	Stations																	X		X																	
Belt line Rd																																						
Temporary Traffic Signal Installation	Durable	Civil		W		X																																
Line A-36-MH1/MH2/HW	Santa Clara	Civil		W	W	X	X	X	X		W	W	X																									
MOT Phase 1	AWH	MOT		W	W	X																																
Demo Roadway	Lindamood	Civil		W		X	X	X																														
Grade Roadway	AWH / Johnny	Civil									W	W	X	X	X																							
Install Flexbase	AWH / Johnny	Civil																X	X																			
Finish Flexbase	AWH / Johnny	Civil																		X																		

AWH 4-WEEK LOOK AHEAD

1/23/2024

Code	Legend	Code	Legend
X	Day Work	NW	No Work
N	Night work	W	No Work - Weather
D/N	Day / Night Work	SX	Street Closure
P	Concrete Pour	T	Track Outage
P	Concrete Night Pour	D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

Row	ITEM DESCRIPTION	Crew / Sub	Discipline	Jan SU 14	M 15	T 16	W 17	TH 18	F 19	SA 20	SU 21	M 22	T 23	W 24	TH 25	F 26	SA 27	SU 28	M 29	T 30	W 31
123	FRP Roadway	Urban	Civil																		
124	Install Subballast, Underdrain and Bottom Ballast	AWH / Johnny	Civil																		
125	Build Track In-Place	AWH	Track																		
126	Install Asphalt	AWH / Johnny	Civil																		
127	Reopen Roadway/Road Markings	AWH	MOT																		
128	Signal Work	Durable	Civil							X									X	X	X
129	***E Beltline to Moore Rd***																				
130	Ex/Emb NB Sta 1284+00 to 1288+50	4K	Civil																		
131	Install Sub-Ballast NB Sta 1284+00 to 1288+50	4K	Civil		W	W	X	X													
132	24" Waterline Casing W1-8	Santa Clara	Civil																X	X	X
133	Install underdrain Sta 1287+50 to 1288+50	AWH / Robert	Civil																		X
134	***Moore Rd***																				
135	Install Signal House Pad	AWH / Bob	Civil																		
136	***Moore Rd to Mockingbird***																				
137	Ex/Emb NB Sta 1313+00 to 1316+00	4K	Civil																		
138	***Bridge #10 - Grapevine Creek Bridge***																				
139	F/P/S Rip rap at Abutment 1	Selvera - AWH	Structures												X	X	P		X		
140	F/P/S Rip rap at Abutment 5	Selvera - AWH	Structures																		
141	Widen Crane Pad	AWH / Bob	Civil																		
142	Set Box Beams	Lindamood	Structures																		
143	Install Handrail	Omar	Structures																		
144	***RW-R1314 (BR#10 East Approach)***																				
145	Temp Shoring Removal	AWH/ Rogelio	Walls																		X
146	Wall Excavation - 5 Day Shutdown	Reyes Group	Walls					T													
147	Subgrade Improvement - 5 Day Shutdown	Reyes Group	Walls						T												
148	FPS Level Pads - 5 Day Shutdown	Reyes Group	Walls						T												
149	Install Wall Underdrain - 5 Day Shutdown	Reyes Group	Walls	T						T	T										
150	Set & Backfill Wall Panels - 5 Day Shutdown	Reyes Group	Walls	T						T	T										
151	Backfill Front Face of Wall - 5 Day Shutdown	Reyes Group	Walls		W							W									
152	FPS Level Up	Reyes Group	Walls		W	W	X	P				W	W	X	P						
153	Install Precast Coping	Reyes Group	Walls					X								X	X				
154	FPS CIP Coping	Reyes Group	Walls												X	P	X				
155	Install Cable Railing	Reyes Group	Walls																		
156	Backfill Wall	Reyes Group	Walls													X	X		X	X	X
157	***Mockingbird Ln***																				
158	Crossing Punchlist Work	HTI	Systems									X									
159	***Mockingbird Lane to MacArthur Blvd.***																				
160	FINAL Tamp/Line/Regulate NB track STA 1349+25 to 1376+50	AWH	Track									W	W	X	X	X					
161	Destress Sta 1350 to Sta 1376+50	AWH	Track																		
162	Thermite Weld Closure Rails 1350+00 to 1376+50	Midwest	Track																		
163	Site clean-up	AWH / Robert	Civil						X												
164	Grade conc ditch Sta. 1334+15 to 1335+96	JB Pinnacle	Civil				X														
165	F/P/S conc ditch Sta. 1334+15 to 1335+96	JB Pinnacle	Civil					X	P			W	W		P	X					
166	**Segment CB-2**																				
167	***SEGMENT 2-1 - West of MacArthur Blvd. to East of Hutton Branch Br. (Sta. 1336+00 to 2080+00)***																				
168	FINAL Tamp/Line/Regulate NB track STA 1332+00 to 1348+00	AWH	Track														X		X	X	
169	Destress NB Sta 1332+00 to 1348+00	AWH	Track																		
170	Thermite Weld Closure Rails NB 1350+00 to 1376+50	Midwest	Track																		
171	***MacArthur Blvd***																				
172	Install perm traffic signal pole NB	Durable	Civil																X		
173	Install perm traffic signal pole SB	Durable	Civil																	X	
174	***MacArthur Blvd. to Fairway Dr***																				
175	***Bridge #11 - East MacArthur - PH2***																				

Row	ITEM DESCRIPTION	Feb TH 1	F 2	SA 3	SU 4	M 5	T 6	W 7	TH 8	F 9	SA 10	SU 11	M 12	T 13	W 14	TH 15	F 16	SA 17	SU 18
123	FRP Roadway	X	P	X		P	X	P	X	P	X								
124	Install Subballast, Underdrain and Bottom Ballast						X	X	X				X	X					
125	Build Track In-Place														X	X			
126	Install Asphalt																X		
127	Reopen Roadway/Road Markings																		
128	Signal Work	X	X	X		X	X	X	X	X									
129	***E Beltline to Moore Rd***																		
130	Ex/Emb NB Sta 1284+00 to 1288+50																		
131	Install Sub-Ballast NB Sta 1284+00 to 1288+50																		
132	24" Waterline Casing W1-8	X	X			X	X	X	X	X									
133	Install underdrain Sta 1287+50 to 1288+50	X	X																
134	***Moore Rd***																		
135	Install Signal House Pad	X	X																
136	***Moore Rd to Mockingbird***																		
137	Ex/Emb NB Sta 1313+00 to 1316+00														X	X	X	X	
138	***Bridge #10 - Grapevine Creek Bridge***																		
139	F/P/S Rip rap at Abutment 1																		
140	F/P/S Rip rap at Abutment 5	T	T	T	T	T													
141	Widen Crane Pad					X	X												
142	Set Box Beams							X	X										
143	Install Handrail												X	X	X	X	X		
144	***RW-R1314 (BR#10 East Approach)***																		
145	Temp Shoring Removal	X	X	X	X														
146	Wall Excavation - 5 Day Shutdown																		
147	Subgrade Improvement - 5 Day Shutdown																		
148	FPS Level Pads - 5 Day Shutdown																		
149	Install Wall Underdrain - 5 Day Shutdown																		
150	Set & Backfill Wall Panels - 5 Day Shutdown																		
151	Backfill Front Face of Wall - 5 Day Shutdown																		
152	FPS Level Up																		
153	Install Precast Coping																		
154	FPS CIP Coping																		
155	Install Cable Railing																		
156	Backfill Wall	X	X	X															
157	***Mockingbird Ln***																		
158	Crossing Punchlist Work																		
159	***Mockingbird Lane to MacArthur Blvd.***																		
160	FINAL Tamp/Line/Regulate NB track STA 1349+25 to 1376+50																		
161	Destress Sta 1350 to Sta 1376+50								X										
162	Thermite Weld Closure Rails 1350+00 to 1376+50								X										
163	Site clean-up																		
164	Grade conc ditch Sta. 1334+15 to 1335+96																		
165	F/P/S conc ditch Sta. 1334+15 to 1335+96																		
166	**Segment CB-2**																		
167	***SEGMENT 2-1 - West of MacArthur Blvd. to East of Hutton Branch Br. (Sta. 1336+00 to 2080+00)***																		
168	FINAL Tamp/Line/Regulate NB track STA 1332+00 to 1348+00																		
169	Destress NB Sta 1332+00 to 1348+00									X									
170	Thermite Weld Closure Rails NB 1350+00 to 1376+50									X									
171	***MacArthur Blvd***																		
172	Install perm traffic signal pole NB																		
173	Install perm traffic signal pole SB																		
174	***MacArthur Blvd. to Fairway Dr***																		
175	***Bridge #11 - East MacArthur - PH2***																		

AWH 4-WEEK LOOK AHEAD

1/23/2024

Code	Legend	Code	Legend
X	Day Work	NW	No Work
N	Night work	W	No Work - Weather
D/N	Day / Night Work	SX	Street Closure
P	Concrete Pour	T	Track Outage
P	Concrete Night Pour	D	Delayed Activity

	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V	W	X	Y	Z	AA	AB	AC	AD	AE	AF	AG	AH	AI	AJ	AK	AL	AM	AN	AO	AP
9	**ARCHER WESTERN HERZOG 4.0 JV**			**January**																		**February**																	
10	**Cotton Belt Regional Rail D-B Project**			SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU
11	**ITEM DESCRIPTION**	**Crew / Sub**	**Discipline**	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
176	Cut & Prep HPiles	Lindamood	Structures		W	W	X	X	X			W	W		X	X																							
177	Set Pre-Cast Caps	Lindamood	Structures																		X	X																	
178	Grade/Prep for Crane Pads	AWH / Bob	Civil										X	X	X	X																							
179	Weld Pre-Cast Caps	Lindamood	Structures																				X			X	X	X	X	X			X	X					
180	F/P/S Abutment 23 Cap	Efrain	Structures	T	T																																		
181	F/P/S Abutment 23 Backwall	Selvera	Structures					T	T	T	T	W	W	X																									
182	Backfill / Install underdrain Abutment 23	AWH / Bob	Civil/Structures												T	T	T	T	T																				
183	F/P/S Abutment 23 Rip Rap	Selvera	Structures																X	P	X																		
184	Temp shoring installation at Abutment 1	AWH / Adrian	Walls												T	T	T	T	T																				
185	F/P/S Abutment 1 Cap	Jose Carillo	Structures																			T	T	T	T	T													
186	F/P/S Abutment 1 Rip Rap	Selvera	Structures																							X	X	X											
187	F/P/S Abutment 1 Backwall	Selvera	Structures																										T	T	T	T	T						
188	Backfill / Install underdrain Abutment 1	AWH / Bob	Civil																										T	T	T	T	T						
189	Set beams	Lindamood	Structures																														X	X	X	X	X		
190	***Fairway Dr***																																						
191	Install Signal House Pad	AWH / Bob	Civil												X	X	X																						
192	***Fairway Dr to Private/Volley Dr***																																						
193	Construct NB Track Sta 1377+25 to 1401+50	AWH	Track	W	W	W	X	T	T	T	T	T																											
194	FINAL Tamp/Line/Regulate SB track STA 1377+00 to 1400+00	AWH	Track																		X	X	X																
195	Destress NB Sta 1332+00 to 1348+00	AWH	Track																												X								
196	Thermite Weld Closure Rails NB 1350+00 to 1376+50	Midwest	Track																												X								
197	***Bridge #12 - Elm Fork Trinity West - PH1***																																						
198	Install Walkway Plates	AWH	Structures																																				
199	***Bridge #12 - Elm Fork Trinity West - PH2***																																						
200	Existing Bridge Spans 1-2 Demolition	Lindamood	Structures					T	T																														
201	Embank @ Abut 1 after Demo	AWH / Bob	Civil						T	T																													
202	Demo Existing Track Bridge 12	AWH	Track					X	X																														
203	Existing Bridge Spans 3-23 Demolition	Lindamood	Structures									X	X	X	X	X			X	X	X	X	X																
204	Prep for Driller Access	AWH / Bob	Civil																							X	X	X	X	X									
205	Install CFA H-Piles	Russo	Structures																														X	P	P	P	P		
206	***RW-R1390 (BR#12 East Approach)***																																						