AWH 4-WEEK LOOK AHEAD

4/9/2024

8

X	Day Work	NW	No Work
N	Night work	W	No Work - Weather
D/N	Day / Night Work	SX	Street Closure
P	Concrete Pour	T	Track Outage
P	Concrete Night Pour	D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

ITEM DESCRIPTION		Discipline	Mar	April																																		May				
			SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU
			31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5					
Segment CB-3																																												
SEGMENT 3-1 - DNT to E. of Daveport Ct (Sta. 3010+00 to 3157+00)																																											
DNT to White Rock Creek																																											
Exc/Grade Ditches (Culvert A1 to WRC)	Lindamood / Flaco	Civil		X																																						
Install Geo/Fabric / Subballast (Culvert A1 to WRC)	Lindamood / Flaco	Civil		X	X	X	X																																			
Exc/Emb Guideway (Culvert A1 to Knoll trail)	Lindamood / Flaco	Civil																																								
Install Geo/Fabric / Subballast (Culvert A1 to Knoll trail)	Lindamood / Flaco	Civil																																								
F/P/S Ditch 3038+50 - 3043+00 (East and West of Culvert A1) (BW 3-4)	JB Pinnacle	Civil													X			X	P	X	P	X																				
F/P/S Ditch 3031+50 - 3037+50 (BW 3-5)	JB Pinnacle	Civil																				X			X	P	X	X	P			X										
DNT to White Rock Creek - Bridge 24 then #11 MH KT	Fishel Manhole	Systems														X		X	X	X	X	X																				
Bridge #23 - DNT Track and Ped Bridge																																											
Continuous NB & SB FR DLLC	BUYERS	MOT	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N	D/N
Unload and Assemble Ped Bridge	URBAN	Structures		X	X	X	X	X																																			
Patch cores @ Center Median	Mojica	Structures											N																														
ML DLLC for installing diaphragms, PMD, overhangs, edge forms	BUYERS	MOT		W	N	N	N				W	N	N	N																													
ML DRLC for installing diaphragms, PMD, overhangs, edge forms	BUYERS	MOT															N	N	N	N	N			N	N	N	N	N			N	N	N	N	N			N				
Install Diaphragms, PMD, Overhangs, & Edge Forms	Mojica	Structures		W	N	N	N				W	N	N	N			N	N	N	N	N			N	N	N	N	N			N	N	N	N	N			N				
Install DNT Lighting	Durable	Structures																	N	N																							
Strip ped bridge Abutment 2 Cap	URBAN	Structures					N																																			
Mammoet Mob, Preload Ped Bridge Truss and Load out	Mammoet	Structures					X	X		X	X	X																														
NB & SB Full Tollway Shutdown, NB Belt Line & SB Keller Springs On-Ramps for Settin	BUYERS	Structures							N																																
Set Ped bridge	Mammoet	Structures							N																																
Install Deck Rebar for Ped Bridge	Toro Bravo	Structures												X	X			X	X																							
Install Deck Rebar for Track Bridge	Toro Bravo	Structures																																								
Pour Deck for Ped Bridge	Urban	Structures																																								
Pour Deck for Track Bridge	Urban	Structures																																								
Knoll Trail Crossing																																											
3 Day Closure	AWH / Johnny	Civil																																								
Knoll Trail Station																																											
Northbound Platform																																											
Install ACM Panels at Platform Canopies	Auzmet	Stations		X	X	X	X																																				
Install Remaining Fascia and Soffit Lighting	DES	Stations									X	X	X																														
Install GFRCs	AWH	Stations		X	X	X	X	X	X		X	X	X	X	X	X																											
Install Brick Pavers	PavePro	Stations																																									
Southbound Platform																																											
Install ACM Panels at Platform Canopies	Auzmet	Stations		X	X	X	X																																				
Install Remaining Fascia and Soffit Lighting	DES	Stations									X	X	X																														
Install GFRCs	AWH	Stations																																									
Install Brick Pavers	PavePro	Stations																X	X	X	X	X			X	X	X	X	X			X	X	X	X	X							
Station Sitework																																											
Install Handrail at Electrical Yard	Specified Art	Stations																X	X	X	X	X																					
Retaining Wall L3028 & R3029 (Between Knoll Trail and White Rock Creek)																																											
Install & Backfill Panels	Slaton Bros	Walls		X	X	X	X	X	X		X																																
FPS Level Up and Install Precast coping	Slaton Bros	Walls		X	X	X	X	X	X																																	
Embank Between Walls	Lindamood	Civil			X	X	X	X	X		X																																
Install Cable Railing	Slaton Bros	Walls										X																															
Betterment Wall 3-2 (Between Knoll Trail and White Rock Creek)																																											
Drill & Anchor Bolts for Foundations	AWH/ Anselmo	Walls																																									
Betterment Wall 3-3 (Between Knoll Trail and White Rock Creek)																																											
Install Panels	AWH / Arturo	Walls		X	W	X	X	X	X		X	W	W	W	W			X	X																								
Betterment Wall 3-5 (Between Knoll Trail and White Rock Creek)																																											
Drill & Anchor Bolts for Foundations	AWH/ Anselmo	Walls		P	P	P	P	P			P																																
Install Post and Panels	AWH/ Arturo	Walls										W	W	W	W					X	X	X			X																		

AWH 4-WEEK LOOK AHEAD

4/9/2024

X	Day Work
N	Night work
D/N	Day / Night Work
P	Concrete Pour
P/N	Concrete Night Pour
NW	No Work
W	No Work - Weather
SX	Street Closure
T	Track Outage
D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

	ITEM DESCRIPTION		Discipline	Mar								April																										May					
				SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU
				31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5						
568	***Retaining Wall L3044, X3046, R3046 (West of WRC Bridge)***																																											
569	Install Underdrain (125 LF)	AWH / Skinner	Civil																														X	X											
570	***BR # 24 White Rock Bridge***																																											
571	Sandblast and Paint B30 Lateral Restraints	Carrco	Structures																							X	X	X	X	X	X														
572	***BR # 24P White Rock Pedestrian Bridge***																																											
573	Complete Install Bridge Expansion Joint Cover Plates	AWH	Structures					X	X																																			
574	Pour Remaining Portion of Western Trail Approach	Urban	Structures																							X	X	X																
575	Housekeeping Under Ped Bridge	Urban	Structures																							X																		
576	***RW_T_L3054 (WRC East Approach)***																																											
577	Installing Handrail	Urban	Walls																																									
578	***White Rock Creek to Davenport (West)***																																											
579	Demo Riprap/ Cut ditch Under Preston	Lindamood	Civil																																									
580	Grading TDA area	Lindamood	Civil						X	X		X	W	X																														
581	Receiving and Installing TDA	Lindamood	Civil									X	W	X	X	X	X		X	X	X	X	X	X		X	X	X																
582	Verify Casing WW3-10 for City of Dallas	AWH / Heath	Civil										W	X	X	X	X												X	X														
583	Install Geo/Fab and Subballast	Lindamood	Civil																										X	X	X		X	X	X	X	X	X					
584	***Preston Road Crash Walls***																																										
585	Unknown Owner 3" steel pipe thought to service underbridge lighting	Oncor	Utilities																																									
586	***Davenport (West) To Campbell***																																											
587	Davenport West Bridge 27 then 28 to Davenport East-Rework	Fishel Manhole	Systems									X	X	X	X	X	X																											
588	***Davenport West (South) Road Construction***																																											
589	FRP Roadway	Urban	Civil				P	X	X	X																																	
590	Excavate for Grade Crossing Pannels	AWH / Heath	Civil					X	X	X																																	
591	Grade for Sidewalks	AWH / Heath	Civil						X	X		X	W	W	X																													
592	FRP Sidewalks	Urban	Civil													X	X																											
593	Install Asphalt	AWH / Heath	Civil													X																												
594	Implement Phase 2	AWH	MOT																X																									
595	Sawcut/Demo/Remove Roadway	Lindamood / Edgar	Civil																	X	X	X	X																					
596	Excavate/Embank/Install Flexbase for Roadway	AWH / Heath	Civil																							X	X	X																
597	FRP Roadway	Urban	Civil																										X	X	X		X	X									
598	Excavate for Grade Crossing Pannels	AWH / Heath	Civil																																X	X	X							
599	Open Road to Traffic	AWH	MOT																																			X						
600	***BR#27 McKamy***																																											
601	Sandblast and Paint B30 and 5XB40 Lateral Restraints	Carrco	Structures																														X	X	X	X	X	X					
602	Install Bottom Ballast Over Bridge	Lindamood	Civil			X																																					
603	***Noise Wall NW07 (Between Davenport W & Campbell)***																																											
604	Install Panels	AWH/Alfonso	Walls																							X	X	X	X	X			X	X	X	X	X						
605	***Campbell to Davenport (East)***																																											
606	F/P/S Concrete Ditch	JB Pinnacle	Civil		X																																						
607	***Noise Wall NW10B (Between Campbell & Davenport E)***																																											
608	Drill & Anchor Bolts for Foundations	AWH/Anselmo	Walls																																									
609	Install Post	AWH/Anselmo	Walls																																									
610	Install Panels	AWH/Anselmo	Walls																																									
611	***Davenport (East) to Hillcrest***																																											
612	***Davenport East RD CONSTRUCTION***																																											
613	FRP Sidewalk	Urban	Civil																																									
614	Finegrade curb to sidewalk	AWH / Heath	Civil																																									
615	***BR#28 Osage #1***																																											
616	Sandblast and Paint B30 and 5XB40 Lateral Restraints	Carrco	Structures																X	X	X																								
617	Repair SB Track Waterproofing	ASFI	Structures		X																																							
618	***RW-L3149 & RW-R3145 - (Osage #2 West Approach)***																																											
619	Place Sloped Paving	Oscar O.	Walls																																									
620	***BR#29 Osage #2***																																											
621	Sandblast and Paint B42 and 5XB40 Lateral Restraints	Carrco	Structures																		X	X	X																					

AWH 4-WEEK LOOK AHEAD

4/9/2024

X	Day Work
N	Night work
D/N	Day / Night Work
P	Concrete Pour
P	Concrete Night Pour
NW	No Work
W	No Work - Weather
SX	Street Closure
T	Track Outage
D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

	ITEM DESCRIPTION		Discipline	Mar								April																										May					
				SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU
				31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5						
622	***BR#29P Preston Green Pedestrian Bridge***																																											
623	Install PR-11 Railing on Abut 1 Approach	Urban	Structures																								X																	
624	Install Hydroseed Under Ped Bridge	USA	Civil																			X	X																					
625	FPS Abut 4 Approach and Trail Paving to Hillcrest	Urban	Structures																										X	X	X		X	X	X	X							
626	***RW_T_L3160 (Hillcrest West Approach)***																																											
627	Erect and Backfill Panels	Urban	Walls																X	X	X																							
628	Coping Installation	Urban	Walls																			X	X			X	X																	
629	Installing Handrail	Urban	Walls																																									
630	***RW_T_L3164 (Hillcrest West Approach)***																																											
631	Erect and Backfill Panels	Urban	Walls																X	X	X																							
632	Coping Installation	Urban	Walls																			X	X			X	X																	
633	Installing Handrail	Urban	Walls																																									
634	***SEGMENT 3-2A - W. of Hillcrest to W. of Waterview Pkwy (Sta. 3157+00 to 3247+00)***																																											
635	***West of Hillcrest Road to McCallum Blvd***																																											
636	***Hillcrest Road Construction***																																											
637	Dig Out Roadway	4K	Civil		X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X						
638	Dewatering	4K	Civil										X	X	X																													
639	***Hillcrest Retaining Walls***																																											
640	North CIP HCR2000 Water Proofing+U-Drain	AWH/Benny	Civil																																X	X	X							
641	2000 Wall/Side-Walk Underdrain As Available	AWH/Benny	Civil				X	X	X	X			X	W	W				X	X	X	X	X	X		X	X	X	X	X	X												
642	Spray Temp Wall Shotcrete	Keller North America	Structures		X	X	X	X	X	X		X	W	W	X	X	X					X	X	X		X	X	X	X	X	X		X	X	X	X	X	X					
643	Soil Nails	Keller North America	Structures																			X	X	X		X	X	X	X	X	X		X	X	X	X	X	X					
644	Shooting Studs @ HC-L/R	AWH	Structures																							X	X	X	X	X	X		X	X	X	X	X	X					
645	Install Wall Lighting Package	Laughley	Utilities																																									
646	***BR29A Hillcrest Track and Pedestrian Bridge***																																											
647	Backfill Approach Slabs	AWH/Benny	Civil		X	X																																					
648	***Hillcrest Pump Station***																																											
649	F/P/S Slope Topping	AW Water	Structures		X	P																																					
650	F/P/S Flowable Fill	AW Water	Structures		P																																						
651	FRP Pump Pad	AW Water	Structures			X	X	P																																			
652	F/P/S Anchor Slab	AW Water	Structures			X	X	P																																			
653	Install Pump Bases	AW Water	Structures					X	X																																		
654	Install 16"/10"/4" DIP/Fittings/Valves in Pump Station	AW Water	Structures																							X	X	X	X	X														
655	AW Water Off-Site	AW Water	Structures									X	X	X	X	X			X	X	X	X	X																				
656	Install Pumps/Guide rails	AW Water	Structures																														X	X	X	X							
657	Install Bar Screens	AW Water	Structures																																		X							
658	Demo Parking Area phase 1	AWH/Benny	Civil												X	X																											
659	Electrical Power To Pump Station+ Gas line	Laughley	Utilities																X	X	X	X	X	X																			
660	***McCallum Road Construction***																																											
661	***McCallum Blvd to Meandering Way***																																											
662	Grade North Ditch	Lindamood	Civil																																								
663	***MEANDERING WAY CONSTRUCTION***																																											
664	***Meandering Way to Dickerson Road***																																											
665	Install Bottom Ballast	Lindamood	Civil																																								
666	***Dickerson Road CONSTRUCTION***																																											
667	***Dickerson Road to Coit Road***																																											
668	***Coit Road to Waterview Pkwy***																																											
669	Install underdrain	AWH / Skinner	Civil																																								
670	Install Subballast (TDA)	Lindamood / Nacho	Civil		X	X	X	X																																			
671	Install Subballast (TDA to Waterview)	Lindamood / Nacho	Civil									X																															
672	Installing Bottom Ballast (All TDA to Waterview)	Lindamood / Nacho	Civil																							X	X	X	X															
673	F/P/S Concrete Flume	JB Pinnacle	Civil				X	X	P			X	W	P	X																												
674	Culvert B-4 - 24" RCP & HW	Santa Clara	Civil																X	X	X	X	X																				
675	***Betterment Wall BW3-32 (East of Coit)***																																											

AWH 4-WEEK LOOK AHEAD

4/9/2024

X	Day Work
N	Night work
D/N	Day / Night Work
P	Concrete Pour
P/N	Concrete Night Pour
NW	No Work
W	No Work - Weather
SX	Street Closure
T	Track Outage
D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

	ITEM DESCRIPTION		Discipline	Mar								April																										May					
				SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU
				31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5						
676	Install Post & Panels	Post L	Walls			X	X														X	X	X																						
677	***NW20 Extension (West of Waterview)***																																													
678	Drill Foundations & Set Anchor Bolts	Post L	Walls									X	W	W	P	P			P	P																										
679	Install Posts	Post L	Walls																X	X	X																								
680	Install Panels	Post L	Walls																		X	X	X			X	X																		
681	***Coit Rd Construction Phase 1A***																																													
682	CMP for Permanent Traffic Signal Foundation P1	AWH / Benny	Civil		X																																							
683	Install Temporary Pole for Phase 2	Durable	Electrical										X	X	X	X	X																												
684	Install Permanent Traffic Signal Poles P1 and P2	Durable	Electrical		X								X	X																															
685	Traffic switch Adventure Landing Access/Egress	AWH/Durable	MOT				X																																					
686	Sawcut and Demo Existing Adventure Landing Concrete Driveway	AWH / Benny	Civil		X			X																																				
687	MSE Wall CL09850 and CL0950 Soil Improvements	AWH / Benny	Civil									X	X	X	X	X	X																												
688	Install Adventure Landing North Inlets and Drainage with Wall Construction	Ren-Con	Drainage												X	X	X																												
689	MSE Wall CL09850 and CL10300 Crane Access	Urban	Walls																X	X	X	X																							
690	MSE Wall CL09850, CX10000, CL0950; Install MSE Wall Panel	Urban	Walls		X	X	X	X	X	X		X	X	X	X	X	X									X	X	X	X	X	X													
691	MSE Wall CL09850, CX10000, CL0950; Backfill Wedge	AWH / Benny	Civil		X	X	X	X	X	X		X	X	X	X	X	X																	X	X	X	X	X						
692	MSE Wall CL09850, CX10000, Coping	Urban	Walls																X	X	X	X	X	X																				
693	MSE Wall CL09850, CX10000, Rip Rap/Wall Drainage	Urban	Walls											X	X	P	X																												
694	MSE Wall CL10300, CX10050, CL10050; Install MSE Wall Level Pad and Panels	Urban	Civil		X	X	X	X	X	X		X	X	X	X	X																												
695	MSE Wall CL10300, CX10050, CL10050; Backfill MSE	Urban	Civil		X	X	X	X	X	X		X	X	X	X	X			X	X	X	X	X																					
696	F/R/P Abutment 2	Urban	Structures		X	X	P	X	X			P	X																																
697	P&P Abutment 1 and 2 Bearings Ahead of Beam Set	Urban	Structures									X	X	X																															
698	MSE Wall CL10300, CX10050 Coping and Lighting Brackets	Urban	Walls											X	X	X			X	X	X	X	X			X	X	X	X	X	X													
699	MSE Wall CL10300, CX10050, Rip Rap/Wall Drainage	Urban	Walls											X	X	P	X																												
700	Install Phase 1 Bearing Pads SB (1-11)	Lindamood	Structures													X																													
701	Set Phase 1 Beams SB (1-11)	Lindamood	Structures																			N																							
702	Set Precast Concrete Panels and PMD	Urban	Structures																				X	X		X	X	X																
703	Install Overhang/Edge forms SB	Urban	Structures																									X	X	X	X														
704	Grade Sidewalk/Bus Stop and Install COD Fiber Conduit Coit West	AWH / Benny	Civil																																										
705	FRP Sidewalk and Bus Stop Coit West	Urban	Paving																																										
706	Install and Grade Flexbase DWU Lift Station Coit East	AWH / Benny	Civil																																										
707	FRP DWU Lift Station Paving and Aprons	Urban	Paving																																										
708	Install Permanent Fencing at DWU Lift Station	LLano Fence	Fence																																									
709	Demo Balance of Palencia Apt Home Drive for New Parking Spaces	AWH / Benny	Civil																																										
710	Demo Limits of Palencia Apt Home Landscape Area	AWH / Benny	Civil																																									
711	FRP Palencia Apt Home Parking Area	Urban	Paving																																									