AWH 4-WEEK LOOK AHEAD

1/23/2024

	Legend		Legend
X	Day Work	NW	No Work
N	Night work	W	No Work - Weather
D/N	Day / Night Work	SX	Street Closure
P	Concrete Pour	T	Track Outage
P	Concrete Night Pour	D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

Row	ITEM DESCRIPTION	Crew / Sub	Discipline	Jan SU 14	M 15	T 16	W 17	TH 18	F 19	SA 20	SU 21	M 22	T 23	W 24	TH 25	F 26	SA 27	SU 28	M 29	T 30	W 31	Feb TH 1	F 2	SA 3	SU 4	M 5	T 6	W 7	TH 8	F 9	SA 10	SU 11	M 12	T 13	W 14	TH 15	F 16	SA 17	SU 18
426	**Segment CB-3**																																						
659	***Waterview Pkwy to Rutford Road***																																						
660	Alma to Waterview (3383+00 to 3253+98)	PCS - Self Perform	Systems		W	W			X			W	W	X	X																								
661	***Waterview Crossing***																																						
662	FRP SIdewalk	Urban	Civil																																				
663	Grade Median	AWH	Civil																																				
664	Install House (CP and Crossing)	HTI	Systems						X	X	X	W	W	X	X	X	X																						
665	Install Wayside Foundations	HTI	Systems														X	X	X	X	X	X	X																
666	Wiring (CP and Crossing)	HTI	Systems																					X	X	X	X	X	X	X	X	X							
667	Cabling (CP and Crossing)	HTI	Systems																														X	X	X	X	X	X	X
668	Waterview to Coit - Bore (3226+20 to 3253+98)	Dakota Bores	Systems		W	W	X	X	X	X		W	W	X																									
669	Waterview to Hillcrest	PCS - Self Perform	Systems		W	W						W	W	X	X	X	X		X	X	X	X	X																
670	***Ballast Wall R3268 (West of UTD STA)***																																						
671	***Rutford Road to Synergy Park Blvd***																																						
672	Grade for rip-rap/slope protection Culvert B-5	JB Pinnacle	Civil																X	P	X																		
673	Install House	HTI	Systems																										X	X	X	X							
674	Install Foundations	HTI	Systems																														X	X	X	X	X	X	X
675	***CP Park***																																						
676	Install Foundations & Signals	HTI	Systems																																				
677	Wire Bootlegs	HTI	Systems																																				
678	***UT-DALLAS STATION***																																						
679	***Center Platform***																																						
680	Test Power Downstream	DES	Stations		W	W	X	X	X			W	W																										
681	FRP Pie Slices	Reyes	Stations		W	W	X	X	X			W	W	X	X	X			X	P	X																		
682	***Station Sitework***																																						
683	Drill Shaft Light Poles	AWH	Stations					X	P	X																													
684	MOB for Bus Lane	4K	Stations					X	X			W	W																										
685	Install Lime on East Entry Road and Bus Lane	4K	Stations											W	X	X			X	X	X	X	X			X	X	X											
686	FRP Bus Lane	Reyes	Stations																										X	X			X	P	X	X	X		
687	***SEGMENT 3-3 - Synergy Park Blvd. to West of Alma (Sta. 3292+00 to 3373+00)***																																						
688	***Synergy to Renner Rd***																																						
689	Install Underdrain Lat	AWH / Kevin	Civil																							X	X												
690	***BW3-33 Betterment Wall (@ Synergy / Renner)***																																						
691	Drill Foundations & Set Anchor Bolts	Post L Group	Walls																																				
692	Install Panels	Post L Group	Walls		W	W	X	X	X			W	W	X	X	X			X	X	X	X	X																
693	***Bridge #32 Synergy Bridge***																																						
694	Install Fire Stand Pipe	Action Fire	Structures																							X	X	X	X	X	X		X	X	X	X	X	X	
695	Install Sloped Deck Behind Trough Walls	Urban	Structures																																				
696	Install Trough Lids at CIP Bridge Deck	AWH	Structures																														X	X	X	X	X	X	
697	***BR # 33 Renner Bridge***																																						
698	Install Fire Stand Pipe	Action Fire	Structures																																				
699	Install Lateral Restraints	Lindamood	Structures		W	X	X	X	X	X																													
700	Sandblast and Paint Lateral Restraints	Carrco	Structures																														X	X	X	X	X	X	
701	Install Sloped Deck Behind Trough Walls	Urban	Structures																																				
702	Install Trough Lids at CIP Bridge Deck	AWH	Structures																																				
703	***Renner Road to Custer Road***																																						
704	***Custer RD Crossing***																																						
705	Adjust in place fiber conflict w/ Cantilever Foundation at Custer Road	Team Fishel	Utilities																																				
706	***Custer Road to Alma Road***																																						
707	Culvert C-4 18" Rock Rip Rap	AWH / Randy	Civil						X	X																													
708	Install Ballast Mat	AWH / Randy	Civil																X	X	X																		
709	Install Bottom Ballast	Lindamood	Civil																			X	X	X		X	X												

AWH 4-WEEK LOOK AHEAD

1/23/2024

Code	Legend	Code	Legend
X	Day Work	NW	No Work
N	Night work	W	No Work - Weather
D/N	Day / Night Work	SX	Street Closure
P	Concrete Pour	T	Track Outage
P	Concrete Night Pour	D	Delayed Activity

ARCHER WESTERN HERZOG 4.0 JV
Cotton Belt Regional Rail D-B Project

Row	ITEM DESCRIPTION	Crew / Sub	Discipline	January																		February																	
				SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU	M	T	W	TH	F	SA	SU
				14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
710	Punchlist items	Lindamood	Civil																X	X	X																		
711	***Alma Road Construction***																																						
712	Install Waterline and New Fire Hydrant	Santa Clara	Civil		W	W	X	X	X			X	X	X	X	X																							
713	Excavate Embank Roadway /Install Flexbase	AWH/Heath	Civil						X	X																													
714	FRP Roadway	Urban	Civil							X		W	W		P	X	P		X																				
715	Grade Sidewalks	AWH/Heath	Civil																							X	X												
716	FRP Sidewalks	Urban	Civil																									X	X	X									
717	Install Wayside Foundations	HTI	Systems		W	X	X	X	X	X	X	W	W	X	X																								
718	Install Wayside Cable	HTI	Systems												X	X	X	X	X	X	X	X	X																
719	Wayside Wiring	HTI	Systems																					X	X	X	X	X	X	X	X	X	X	X					
720	Pretesting	HTI	Systems																																X	X	X	X	X
721	Silverline Full Closure & Reconstruction of KCS Line	AWH/Heath	Civil																											N	D/N	D/N	SX						
722	Install Temp. Asphalt and Reopen Roadway	AWH/Heath	Civil																																				
723	***SEGMENT 3-4 - West of Alma to 12th St Station (LRT) (Sta. 3373+00 to 3481+00)***																																						
724	***East of Alma Road to Redmoon Way***																																						
725	***Ballast Wall R3380***																																						
726	Trench & Place Ballast Wall Footing	AWH / Ricardo	Walls																							X	P												
727	FPS Ballast Walls	AWH / Ricardo	Walls																									X	P	X	P		X						
728	***BR # 36 US 75 Bridge***																																						
729	Install Handrail on Box Beams	Jose Carillo	Structures		W	W	X	X	X																														
730	Demo and Grade Remainder Existing Trail	AWH / Randy	Civil									W	W	X	X	X			X	X	X																		
731	FPS TRF, C221 Railing, and Trail	Jose Carillo	Structures																			X	X			X	X	X	X	X			X	X	X				
732	Weld Lateral Restraints	AWH	Structures		W	W	X	X	X			W	W	X	X	X																							
733	Install Firestand Pipe Over US-75	Action Fire	Structures																																				
734	Pre-Waterproofing QC Walk (West Side)	AWH	Structures											X																									
735	Waterproofing	ASFI	Structures		W	W	X	X	X	X		W	W	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
736	Repair Core in B42 Beams	Lindamood	Structures																																				
737	***US 75 Arch***																																						
738	Oncor Dip at US 75 SBFR	Oncor	Utilities																																				
739	***Cityline Drive PGBT to EBFR***																																						
740	Cityline Station to Westbound SH-190 Frontage Rd- Bore (3424+74 to 3441+00	Fishel Bores	Systems		W	W						W	W	D	D	D			D	D	D	D	D			D	D	D	D	D									
741	Cityline to Jupiter	Fishel Handholes	Systems		W	W				X		W	W	X	X	X	X		X	X	X	X	X	X		X													
742	***CITYLINE/BUSH STATION***																																						
743	***Northbound Platform***																																						
744	Column Cladding	Specified Art	Stations																X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
745	***Station Sitework***																																						
746	Electrical Ductbank (Cityline Rd to EB Service Road, PGBT)	DES/Laughley	Stations		W	W	X	P	X	X		X																											
747	Road Way Ductbank	DES/Laughley	Stations													X	X		X	P	X																		
748	***PGBT EBFR to PGBT WBFR***																																						
749	Relocate Electrical Cabinet	DES	Utilities																																				
750	***PGBT EBFR***																																						
751	Set Traffic Control & Barrier Wall	AWH	MOT			W	W	X							X																								
752	Sawcut Demo Remove Pavement	Lindamood	Civil						X	X																													
753	Excavate & Embank	AWH / Heath	Civil									W	W	X	X	X																							
754	Install Flexbase	AWH / Heath	Civil													X			X	X																			
755	Install Bond Breaker	Reyes	Civil																		X	X	X																
756	FRP Roadway	Urban	Civil																							X	X	X	X	X									
757	Grade Sidewalk	AWH / Heath	Civil																										X	X									
758	FRP Sidewalk	Urban	Civil																														X	X					
759	Temp Asphalt Crossing	AWH / Heath	Civil																																X				
760	MOT Switch to Phase 2	AWH	MOT																																	X			
761	Sawcut Demo Remove Pavement	Lindamood	Civil																																		X	X	